
The Children's Hospital at Westmead

Stage 2 and ViralVector Manufacturing Facility – Refurbishment Works Construction Traffic Management Plan



Client Name: Kane Constructions

Reference: 23030

Issue: Draft B



Contents

1.0	INTRODUCTION	1
	1.1 Background	3
2.0	EXISTING AND FUTURE TRANSPORT CONDITIONS	5
	 2.1 Existing Site 2.2 Existing Road Network 2.3 Traffic Conditions 2.4 Public Transport Services 2.5 Walking Facilities 2.6 Cycling Facilities 2.7 Parramatta Light Rail 	6 7 9
3.0 A	APPROVED WORKS AND PROPOSED CONSTRUCTION SCHEME.	.14
	 3.1 Approved Works 3.3 Construction Stages and Program 3.2 Construction Hours 3.3 Construction Workers Parking 3.4 On-Street Works Zone 3.5 Cranage and Materials Handling 3.6 Site Inspections and Record-Keeping 3.10 Other Construction Activities 3.7 Consultation, Communication and Liaison 	. 15 . 16 . 17 . 18 . 18
4.0 TI	RAFFIC MANAGEMENT PLAN	. 21
	 4.1 Construction Site Access 4.2 Pedestrian Access 4.3 Construction Traffic Haulage Route 4.4 Driver Code of Conduct 4.6 Construction Vehicle Types 4.7 Number of Construction Vehicles 4.8 Site Hoarding 4.9 Contact Person 4.10 Site Induction and Occupational Health and Safety 	. 22 . 23 . 26 . 26 . 26
	4.11 Traffic Guidance Scheme	



	4.12 Oversized Vehicles	27
	4.13 Road Serviceability	. 27
	4.14 Public Notification	
5.0 IMPACT	·S	. 29
	5.1 Impact of Construction Traffic	. 29
	5.2 Impact on Parking	. 29
	5.3 Impact on Public Transport Services	. 29
	5.4 Impact on Pedestrians/Cyclists	
	5.5 Impact on Traffic Movements in Adjoining Coun	cil
	Areas	. 30
	5.6 Impact on Emergency Vehicle Access	. 30
	5.7 Impact on Neighbouring Properties	. 30

APPENDICES

Appendix A – Existing Train Services

Appendix B – Existing Bus Services

Appendix C – Approved Architectural Plans

Appendix D – Construction Workers Transportation Strategy

Appendix E - Consultation with TfNSW and Council

Appendix F – Swept Path Assessments

Appendix G – Traffic Guidance Schemes



Document Control

Reference	23030	
Issue	Draft B	18/02/2023
Client Name	Kane Constructions	

Revision Register

Issue	Date	Description	Prepared By	Signed
Draft A	18/02/2023	Draft CTMP	M.R, Q.A	M.K
Draft B	18/02/2023	Draft CTMP with CWTS	M.R, Q.A	M.K



1.0 Introduction

1.1 Background

A Stage Significant Development Application (SSD-10349252) has been approved by Health Administration Corporation for **The Children's Hospital** at Westmead Stage 2 and Viral Vector Manufacturing Facility – Refurbishment Works.

This Plan has been prepared in satisfaction of Consent Condition no. B16 for submission of a Construction Pedestrian and Traffic Management Plan as part of the Construction Certificate documentation as follows:

B16. The Construction Traffic and Pedestrian Management Sub-Plan (CTPMSP) must be prepared to achieve the objective of ensuring safety and efficiency of the road network and address, but not be limited to, the following:

- (a) be prepared by a suitably qualified and experienced person(s);
- (b) be prepared to the satisfaction of Council's Traffic and Transport Manager and TfNSW; and
- (c) detail:
- (i) measures to ensure road safety and network efficiency during construction in consideration of potential impacts on general traffic, cyclists and pedestrians and bus services;
- (ii) measures to ensure the safety of vehicles and pedestrians accessing adjoining properties where shared vehicle and pedestrian access occurs:
- (iii) detail the measures that are to be implemented to minimise the impact of activities associated with the construction of the development the subject of this consent onthe Parramatta Light Rail (PLR) Project, in liaison with PLR's Construction Contractor and/or Operator;
- (iv) construction and heavy vehicle routes, access and parking arrangements;
- (v) the swept path of the longest construction vehicle entering and exiting the site in association with the new work, as well as manoeuvrability through the site, in accordance with the latest version of AS 2890.2;
- (vi) arrangements to ensure that construction vehicles enter and leave the site in a forward direction unless in specific exceptional

23030



circumstances under the supervision of accredited traffic controller(s); (vii) details of crane arrangements including location of any crane(s) and crane movement Plan; and

(viii) detail measures to minimise cumulative construction impacts on surrounding road networks, identifying the duration of impacts.

The conditions and associated sections, page numbers and appendices are provided in the table below.

Consent Satisfaction Table Condition				
Condition	Requirements	Document reference		
B16	edestrian Management ed to achieve the ficiency of the road nited to, the following: Section 1.1 (pg. 3)			
	(b) be prepared to the satisfaction of Council's Traffic and Transport Manager and TfNSW; and (c) detail:	Section 4.13 (pg. 28)		
	(i) measures to ensure road safety and network efficiency during construction in consideration of potential impacts on general traffic, cyclists and pedestrians and bus services;	Sections 4.13 (pg. 28), 5.2 and 5.3 (pg. 29)		
	(ii) measures to ensure the safety of vehicles and pedestrians accessing adjoining properties where shared vehicle and pedestrian access occurs;	Sections 5.5 and 5.7 (pg. 30)		
	(iii) detail the measures that are to be implemented to minimise the impact of activities associated with the construction of the development the subject of this consent on the Parramatta Light Rail (PLR) Project, in liaison with PLR's Construction Contractor	Sections 3.10 (pg. 20) and 3.11 (pg. 21)		

23030



and/or Operator;	
(iv) construction and hea	avy Sections 4.1 and 4.3
vehicle routes, access and park	ing (pg. 22-24)
arrangements;	
(v) the swept path of the long	• •
construction vehicle entering a	
exiting the site in association w	
the new work, as well	
manoeuvrability through the si	
in accordance with the lat version of AS 2890.2;	est
(vi) arrangements to ensure the	nat Section (11 (ng. 23)
construction vehicles enter a	., 6
leave the site in a forward direct	
unless in specific exception	
	the
supervision of accredited trai	ffic
controller(s);	
(vii) details of crane arrangeme	nts Section 3.5 (pg. 19)
including location of any crane	e(s)
and crane movement plan; and	d
(viii) detail measures to minim	(1 0 /
cumulative construction impa	
on surrounding road netwo	
identifying the duration of impac	cts.

This Plan has been prepared by a suitably qualified and experienced civil (traffic) engineer with 15 years of professional experience and holds the SafeWork NSW Prepare a Work Zone Traffic Management Plan accreditation, detailed as follows:

Siew Hwee Kong - card no. TCT1030659

1.2 Objectives

The primary objective of this Plan is to ensure that the construction is completed in the best and safest practice manner with adherence to the guidelines and regulations of the authorities. This Plan is to identify and define plans to:

• To minimise inconvenience to all residents, staff, visitors, tenants and others

23030



- To minimise the impact on local road use and avoid the use of transport-related operations inside peak road use times and school hours
- To ensure that local pedestrians are able to use footpaths or have suitable safe circulation routes clearly provided during construction.
- To complete the proposal without damaging any property, either the property itself or the adjoining owners
- To minimise dust and noise to safe and acceptable levels.
- To remove spoil without creating health or safety issues.
- To minimise the impact of the project on the public and the environment with the aim to reduce or eliminate the number of vehicle, pedestrians or environmental incidents.
- Ensure that the construction process is safe, seamless and compliant with council, state and federal guidelines.

1.3 References

In preparing this Plan, reference has been made to the following:

- an inspection of the site and its surrounds
- Procedures for use in the Preparation of a Traffic Management Plan (TMP), Roads and Maritime Services (RMS), December 2001 (Version 2.0)
- Transport for NSW Traffic control at work sites Technical Manual, Issue
 No. 6.1, February 2022 (including amendments in November 2022)
- Australian Standard AS1742.3 2019 'Manual of Uniform Traffic Control Devices – Part 3: Traffic control for works on roads
- other documents and data as referenced in this Plan.

23030



2.0 Existing and Future Transport Conditions


2.1 Existing Site

The site is Lot 101 in Deposited Plan 1119583 (178 Hawkesbury Road, Westmead) and Lot 1 in Deposited Plan (DP) 1194390 (166-174 Hawkesbury Road, Westmead).

The proposed works will be within the:

- existing CHW building
- KR building
- IC located on Level 1 of the CASB.
- Innovation Centre (IC) located on Level 1 of the Central Acute Services Building (CASB) at Westmead Hospital

The location of the subject site is shown in Figure 2.1.



23030



2.2 Existing Road Network

The surrounding road network includes:

- Darcy Road a major collector road and Regional Road connecting Binalong Road in Wentworthville and Hawkesbury Road in Westmead. It generally aligns in the Northwest – Southeast with 2 lanes in each direction. Darcy road is a 22.5m wide, divided carriageway with no kerbside parking.
- Hawkesbury Road a local road / regional Road which runs in the north-south direction. It is a 23m-wide undivided carriageway with 1 northbound and 1 southbound lane and accommodates the light rail alignment in the centre.

The surrounding road network is shown in Figure 2.2.




Figure 2.2: Road Network in the vicinity of Site

2.3 Traffic Conditions

Based on site observation, there are peak-hour congestions along Hawkesbury Road. Notwithstanding the above, it has been observed there are ample gaps in the Hawkesbury Road traffic flow to allow safe ingress

23030



and egress of construction-related traffic onto and out of Research Lane.

2.4 Public Transport Services

Train

The closest railway station to the site is Westmead Train Station, which is 1km (about a 12-minute walk) to the south of the site.

Westmead Station is serviced by the T1 North Shore, Northern and Western Line, T5 Cumberland Line and Blue Mountains Line.

Services along the T1 and T5 lines operate every 5 to 10 minutes, with express services to the Sydney CBD (from Parramatta Station). It interchanges with the T9 Northern Line at Strathfield, the T7 Olympic Park Line and the T3 Bankstown Line at Lidcombe and the T2 Inner West and Leppington line at Parramatta, Lidcombe or Strathfield.

The T5 Cumberland Line interchanges with the T1 Western and T2 Inner West and Leppington lines at Parramatta, the T3 Bankstown Line at Cabramatta and Liverpool, and the T8 Airport and South Line at Glenfield. Services on the Blue Mountains Line operate every 30 minutes.

Details of the existing train services are provided in Appendix A.

Bus

The nearest bus stop to/from the site is located on Hawkesbury Road north of Jessie Street and is within a 2-minute 150-metre) walk of the site. The stop is serviced by the following bus routes:


Bus	Details
Route	
711	Blacktown to Parramatta via Wentworthville
712	Westmead Children's Hospital to Parramatta
818	Westmead Hospitals to Merrylands
824	Westmead Hospitals to Parramatta via South Wentworthville


Bus route no. 711, 818 and 824 providing connection to/from the Westmead Station. Details of the existing bus services and their connections to nearby railway stations/suburbs are provided in the following Figure 2.3.

23030



Figure 2.3: Public Transport





The site is also served by a comprehensive network of bus services with 600m of the site. The bus routes servicing the site vicinity include:

- Westmead Hospital, North West Twy along Darcy Road (southbound):



660, 661, 662, 663, 664, 665, 705, 708, 711, 818, 824

- Westmead Hospital, North West Twy along Darcy Road (northbound): 660, 661, 662, 663, 664, 665
- Darcy Road after Hawkesbury Road along Darcy Road (northbound): 705, 708, 711, 818, 824

Bus Route	Details
660	Castlewood to Parramatta
661	Blacktown to Parramatta via Kings Langley & North West Twy
662	Castle Hill to Parramatta via Bella Vista & North West Twy
663	Rouse Hill Station to Parramatta via Kellyville Ridge
664	Rouse Hill Station to Parramatta via Kellyville
665	Rouse Hill Station to Parramatta
705	Blacktown to Parramatta via Seven Hills
708	Constitution Hill to Parramatta via Pendle Hill
711	Blacktown to Parramatta via Wentworthville
818	Westmead Hospitals to Merrylands
824	Westmead Hospitals to Parramatta via South Wentworthville

Details of the existing bus services are provided in Appendix B.

2.5 Walking Facilities

There are currently footpaths on:

- Both sides of Hawkesbury Drive
- The southern side of Research Lane

Signalised pedestrian crossings are provided along Hawkesbury Road and Hainsworth Street in the vicinity of the site, as shown in Figure 2.4.

23030







2.6 Cycling Facilities

There are currently on-road bicycle routes along Hawkesbury Road in the vicinity of the site, as shown in Figure 2.5 and Figure 2.6.







Figure 2.6: On-Road Bicycle Routes along Hawkesbury Road



2.7 Parramatta Light Rail

The Parramatta Light Rail Stage 1 will connect Westmead to Carlingford via Parramatta CBD and Camellia. The route will ink Parramatta's CBD and train




station to the Westmead Precinct. The nearest station will be the Children's Hospital at Westmead Station, located 300m from the site (see Figure 2.7 and Figure 2.8). The Parramatta Light Rail, from Westmead to Carlingford, is expected to open in 2023.

Figure 2.7: Parramatta Light Rail









3.0 Approved Works and Proposed Construction Scheme

3.1 Approved Works

The scope of approved works (see Figure 3.1):

- Internal refurbishment and fit-out works within the existing Children's Hospital building, including;
 - Kid's Pathology refurbishment and fit-out of a cold shell;
 - Gait Lab fit-out:
 - Clinical Research Centre fit-out; and
 - Galleria upgrade works
- Stage 2a and Stage 2b comprise the extension of the existing Kids Research (KR) building by one storey to accommodate the construction of the new Viral Vector Manufacturing Facility (VVMF) and fit-out works of the extension.
- Internal refurbishment and fit-out works within the Central Acute Services Building (CASB) Innovation Centre (IC) to accommodate the new VVMF.
- Corridor Works include widening the existing CHW corridors and connecting floors at the interface of the Paediatric Services Building (PSB), KR building and CASB to accommodate patient transfer, logistics movement, staff and pedestrian loads.



Figure 3.1: Approved Works

The details of approved construction areas are shown in Appendix C.

23030



3.3 Construction Stages and Program

The construction will commence upon approval from stakeholders based on the following indicative program:

Milestone	Works	Indicative Start Date	Indicative End Date
1	Pathway Upgrades	13/07/23	15/11/23
2	Clinical Research Centre (Upgrade/Refurb)	25/05/23	29/11/23
3	Gait Lab/Dining (Upgrade/Refurb)	17/05/23	14/02/24
4	Central Specimen Reception Area (Upgrade/Refurb)	16/12/23	27/03/24
5	Fitout Of Kids Pathology	7/06/23	8/02/24
6	Out and VVMF KR Roof expansion	29/06/23	10/05/24
7	VVMF CASB Innovation Centre Fitout	31/01/23	23/11/2023
8	Corridor Widening	16/6/23	1/02/4

3.2 Construction Hours

Construction, including the delivery of materials to and from the site, may only be carried out between the following hours:

- (a) between 7am and 6pm, Mondays to Fridays inclusive; and
- (b) between 8am and 1pm, Saturdays.

No work may be carried out on Sundays or public holidays.

Notwithstanding the above hours, provided noise levels do not exceed the existing background noise level plus 5dB, works may also be undertaken during the following hours:

- (a) between 6pm and 7pm, Mondays to Fridays inclusive; and
- (b) between 1pm and 5pm, Saturdays.

Construction activities may be undertaken outside of the aforementioned hours required:

(a) by the Police or a public authority for the delivery of vehicles, plant or materials; or

23030



- (b) in an emergency to avoid the loss of life, damage to property or to prevent environmental harm; or
- (c) where the works are inaudible at the nearest sensitive receivers; or
- (d) for the delivery, set-up and removal of construction cranes, where notice of the crane-related works is provided to the Planning Secretary and affected residents at least seven days prior to the works; or
- (e) where a variation is approved in advance in writing by the Planning Secretary or her nominee if appropriate justification is provided for the works.

Notification of such construction activities as referenced above must be given to affected residents before undertaking the activities or as soon as is practical afterwards.

Rock breaking, rock hammering, sheet piling, pile driving and similar activities may only be carried out between the following hours:

- (a) 9am to 12pm, Monday to Friday;
- (b) 2pm to 5pm Monday to Friday; and
- (c) 9am to 12pm, Saturday.

Kane shall ensure that all sub-contractors are aware of the permitted hours of operation and shall ensure that all activity occurs strictly within the hours stipulated by the Conditions of Consent.

3.3 Construction Workers Parking

It is anticipated that there will be an average of 17 workers and a maximum of 51 workers on-site during the construction stages.

No construction worker parking will be established within the site.

The workers will be instructed not to **utilise the hospital's** staff parking areas. Kane would take appropriate action if informed of this activity occurring.

The site is in close proximity to well-established and high-frequency public transport services, therefore, construction workers will be encouraged to use public transport to access the site. A tool drop-off and storage facility will be provided within the site office. This would allow tradespeople to drop off and store their tools and machinery, allowing them to use public transport to travel to/ from the site on a daily basis. This will be incorporated into the site induction program.

A Construction Worker Transportation Strategy has been prepared to

23030



minimise demand for parking in nearby public and residential streets or public parking facilities. See Appendix D.

All site staff related to the works who need to drive to/from the site are to park at the following designated off-street area within 400m walking distance from the site (see Figure 3.2):

- Westmead Children's Hospital Car Park at Hawkesbury Road (approx. 400 spaces)
- Westmead Hospital P4 at Hawkesbury Road (360 spaces)



3.4 On-Street Works Zone

On-street works zones would not be required for the construction-related works.

Should a works zone be required, a separate application will be made to the Council to organise appropriate approvals for the proposed works zone prior to the start of works, as well as the parking and traffic changes.

23030



3.5 Cranage and Materials Handling

No tower crane would be required for construction-related works for materials handling within the on-site material handling zone.

All materials will be loaded/unloaded directly to/from trucks using mobile cranes, forklifts or trolleys.

Specific areas will be available for loading/unloading, materials handling and storage, worker sheds, etc.

All materials will be stored on the site, with all demolished materials removed from the site.

3.6 Site Inspections and Record-Keeping

The construction work will be monitored to ensure that it proceeds as set out in the Construction Management Plan provided by KANE. A daily inspection before the start of the construction activity should take place to ensure that conditions accord with those stipulated in the Plan and there are no potential hazards. Any possible adverse impacts will be recorded and dealt with as they arise.

3.10 Other Construction Activities

The construction activities will overlap with the construction of the Parramatta Light Rail (PLR) and Sydney Metro West.

Parramatta Light Rail (PLR)

KANE noted that the major construction to deliver the light rail is ongoing, with the construction expected to be completed in 2023. Information on the PLR Project can be found at

http://www.parramattalightrail.nsw.gov.au/.


The primary construction vehicle route for PLR is via Hawkesbury Road, Darcy Road and Cumberland Highway.

Sydney Metro West

Based on the Construction Traffic Management Plan Westmead prepared by DELTA dated 12/10/2021, the construction site access is via Hawkesbury Road into Bailey Street, with the egress directly onto Hawkesbury Road. The construction vehicle routes are shown in Figure 3.3.

23030





3.7 Consultation, Communication and Liaison

This Plan will be prepared in consultation with the City of Parramatta and TfNSW. See Appendix E.

In addition to Council and TfNSW, KANE will continue to liaise/coordinate with the following relevant stakeholders:

- Westmead Health precinct stakeholders
- Westmead Hospital
- Parramatta Connect (Parramatta Light Rail)
- Police NSW
- Bus Operators: CDC, Transit Systems, Transdev, Hillsbus, and State Transit Authority
- Endeavour Energy

Any planned disruptions to Westmead Health precinct operations and services will be managed through Disruption Notices (DNs). For such stoppages, the DN will describe the applicable Works, timetable, issues and

23030



contingency plans. DNs will be submitted by the KANE to the Project Manager and Hospital stakeholders for approval. Depending on the nature of the Works, these are required 10 days prior to commencement of Works. However, this doesn't take into consideration the review and approval process, which depending on the scope of works, can take up to 4 weeks.

In addition, KANE will maintain regular contact with the surrounding project contractors (especially the Parramatta Light Rail construction team - CPB Contractors and Downer) to identify any potential overlap of major construction works and cooperate to ensure such overlaps are minimised during the lifecycle of the works.

A sign with phone number and email address will be installed on the hoarding to allow the general public to make inquiries or complaints regarding traffic control for the site.

KANE will provide a representative for a monthly meeting that may occur with the representatives of the local community and Council staff to discuss traffic control at the site.

With the above measures, it is not expected that this level of traffic movement would create any adverse impact on the surrounding road network.

23030 Issue: Draft




4.0 Traffic Management Plan

4.1 Construction Site Access

Truck access to the construction site is proposed via 3 gates (Gates 1, 2 and 4) off Research Lane. Separate access off Hawkesbury Road is also provided for B99 vehicles/utes/vans via Gate 3. These accesses are shown in Figure 4.1.

Figure 4.1: Site accesses



All vehicles will enter left-in from Hawkesbury Road (south) and exit right-out onto Hawkesbury Road (south).

Sufficient manoeuvring area will be provided on-site and on Research Lane to ensure construction vehicles can enter and exit in a forward direction via Hawkesbury Road for up to 12.5m heavy rigid vehicles.

A 14m semi will reverse into Research Lane from Hawkesbury Road on arrival



and depart onto Hawkesbury Road in a forward direction on departure under the management of traffic controllers.

Swept path analysis was completed for an 8.8m MRV, a 12.5m HRV and a 14m AV expected to access the site, which is provided in Appendix F of this Plan.

4.2 Pedestrian Access

Access to the site is provided via security-controlled gates on Research Lane. All personnel entering the site will be required to undertake an induction program.

Pedestrian activities are currently removed from the construction area by the erected site fencing, where required, which is comprised of A-Class hoarding. Trained on-site personnel will be present at the site access to manage pedestrian movements and assist with vehicle ingress and egress.

4.3 Construction Traffic Haulage Route

Generally, construction vehicles will have origins and destinations from a wide variety of locations throughout Sydney. However, all construction vehicles will be restricted to the State and Regional Road network.

Dedicated construction vehicle routes (including vehicles associated with spoil removal, material delivery and machine floatage) have been developed with the aim of providing the shortest distances to/from the arterial road network while minimising the impact of construction traffic on streets within the vicinity of the site, as well as avoiding the major construction routes and works zones of the PLR, Sydney Metro and PCB project towards the north and east.

The selected truck haulage routes will have regard for the above construction traffic that is largely concentrated within Darcy Road and Hawkesbury Road, such that their travel directions minimise any possible overlap with other trucks to avoid any further implications during peak periods.

As such, the dedicated construction vehicle routes will use Hawkesbury Road as much as possible, with access to/from Cumberland Highway and Darcy Road, as illustrated in Figure 4.1.

23030






Figure 4.1: Truck arrival and departure routes

Construction vehicle movements will be limited during peak periods, AM (7 am-9.30 am) and PM (4 pm-6.30 pm), to reduce impacts on any bus operations and traffic flow, when possible.

Truck drivers will be advised of the designated truck routes to/ from the site. No queuing or marshalling of trucks will be permitted on public roads in the vicinity of the site.

Accredited traffic controllers will ensure they are in radio contact with truck drivers, thus ensuring each vehicle's arrival is anticipated and planned. Such a process will be important in managing truck activity to ensure access to the construction site is available at all times and to remove any likelihood of construction vehicles queuing and waiting along Hawkesbury Road and Research Lane to enter the site, causing delays on surrounding roads.

4.4 Driver Code of Conduct

Impacts of Construction

KANE is committed to protecting the environment and preventing air, water and noise pollution. The operators of all construction-related vehicles are subject to environmental regulations relating to vehicle emission and product spill and to minimise the impacts of earthworks and construction on

23030



the local and regional road network.

KANE also understands and appreciates the seriousness of polluting the environment and the consequences of this any carelessness or neglect of responsibilities may cause personal injury, loss of life, property damage, substantial fines, and adverse publicity for the company.

All drivers of vehicles transporting loose materials will be required to ensure the entire load is covered using a tarpaulin or similar impervious material. The vehicle driver will need to take all precautions to prevent any excess dust or dirt particles from depositing onto the roadway during travel to and from the site.

The respective trades will be inducted by the head contractor into the above procedures and will monitor all trucks exiting the site to ensure the procedures are met.

Kane will be required to monitor the roadways leading to and from the site on a daily basis and take all necessary steps to rectify any adversely impacted road deposits caused by site vehicles. The roads will also be cleaned on a regular basis to minimise dirt particles deposited externally from the site. Such cleaning will occur in the evenings outside of the peak traffic period.

Conflicts with Other Road Users

The road is there to share and therefore, it is KANE's requirement that the heavy vehicle operators display courtesy and restraint towards other road users to minimise conflicts with other road users.

Public roads and access points will not be obstructed by any materials, vehicles, refuse skips or the like under any circumstances. All deliveries and works will be carried out within the site at the designated Construction Zones. If there is a requirement to operate any material handling machinery on public access roads, Kane will be required to seek separate Council/Police/TfNSW/Sydney Buses approval prior to the event.

Road Traffic Noise

Generating excessive noise is governed by legislation and is an offence. Heavy trucks generate a higher level of noise than light vehicles. The amenity of surrounding road users/residents is to be maintained as far as practical during the construction process. Vehicles traveling to, from and within the site shall not create unreasonable or unnecessary noise or vibration to minimise interference to adjoining building operations. No

23030



tracked vehicles will be permitted or required on any paved roads. All heavy vehicle operators are required to adhere to the following during the course of their duty:

- If possible, minimise road traffic noise by not using engine brakes near residences and built-up areas.
- All vehicles must be fitted with audible reversing alarms. These are
 essential for the safety of all personnel. Reversing alarms are,
 however, the source of potential noise complaints from neighbouring
 residents, so all drivers should be aware of this and try to minimise
 reversing when possible.
- Avoid loading and unloading of materials/deliveries outside of daytime hours.
- Compounds and work areas should be designed as one-way to minimise the need for vehicles (up to 18.1m truck and dog trailers) to reverse.
- Trucks should not idle near residential receivers.
- Stationary sources of noise, such as generators, should be located away from sensitive receivers.
- Project personnel, including relevant sub-contractors, to acquaint themselves with noise and vibration requirements and the location of sensitive receivers during inductions and toolbox talks.
- Delivery vehicles should be fitted with straps rather than chains for unloading, wherever possible.
- Truck drivers should avoid compression braking as far as practicable.
- Where night-time works are required, trucks should use broadband reversing alarms.

Specified Routes

All trucks must enter and exit the works via the site gates. The preferred routes for access to and from the site are provided in Section 5.4. Where possible, you should always:

- Use main roads,
- Use bypasses,
- Avoid communal areas, schools, e.g. (particularly during school start and finish times), parks, etc.

The heavy vehicle operators must stick to the defined routes unless there are exceptional circumstances. Such exceptional circumstances may be:

- Normal route blocked, e.g., flooded,
- A revised route agreed in writing.

23030



Trucks and heavy vehicles must not use local residential streets.

4.6 Construction Vehicle Types

It is anticipated that the construction works will involve the following heavy vehicle types:

Туре	Purpose	Length
Heavy rigid vehicles (HRV), including concrete pump and Single bogie	Construction material delivery	12.5m
Medium rigid vehicles (HRV), including Concrete trucks		8.8m
Small rigid vehicles (SRV)		6.4m
Bin trucks	Waste collection	10.2m
Mobile cranes/ Crawler Crane	Material handling/façade installation	12.5m
Articulated Vehicle (AV)	Major Deliveries	14m
Small utility vehicle/Van	Tradesperson	5.2m

4.7 Number of Construction Vehicles

The construction vehicle estimates during the construction activities would be:

Average daily truck: 8Maximum daily truck: 15

The traffic movement activities associated with the proposed construction will be significantly less than the proposed developments when operational.

4.8 Site Hoarding

Kane is responsible for protecting the construction site with A-Class hoarding and a restricted pedestrian access gate. All the construction works are contained within the site boundary. A silt fence will also be installed along the site perimeter prior to the site fence. Safety for passing traffic and pedestrians will be maintained at all times.

4.9 Contact Person

Kane's contact person, which will be assigned to liaise with all the stakeholders and have authority without reference to other persons to comply with instructions issued by the Council's Traffic Engineer, would be:

23030



Whittaker Downey Cadet Engineer

Email: wdowney@kane.com.au

Mobile: 0413 485 571

4.10 Site Induction and Occupational Health and Safety

All workers and visitors employed on the site by the appointed contractor (including sub-contractors) will be required to undergo a formal 'site induction' process, and all the inductions will be performed specifically to each trade according to the occupational health and safety requirements of the New South Wales Work Cover Authority requirements.

The induction will include details of approved access routes to and from the construction site for site staff and delivery vehicles, parking arrangements, and standard environmental, WHS, driver protocols and emergency procedures. The agreed work hours must be included as part of this induction.

4.11 Traffic Guidance Scheme

The Traffic Guidance Scheme (TGS) presents the principles of traffic management, with detailed information for worksite operations contained in the Traffic Control at Work Sites Technical Manual Version 6.1, dated February 2022 (including November 2022 Amendments). The control of traffic at work sites must be undertaken with reference to WorkCover requirements and Kane's Constructions Workplace Health and Safety Manuals.

The TGSs, in accordance with Australian Standards 1742.3 attached in Appendix G.

4.12 Oversized Vehicles

No oversized or over-massed vehicles will be required for the construction works. If an oversized or over massed vehicle is needed, a separate application would be submitted to Council and Transport for NSW.

4.13 Road Serviceability

Kane will be responsible for monitoring and ensuring that the road and footpath along Research Lane and Hawkesbury Road will remain in a serviceable state during the course of the construction. Under the direction of the Council, Kane will restore any roadside facilities affected by the construction works, footpaths, road pavement, etc., to the Council's satisfaction, at no cost to Council.

23030



4.14 Public Notification

Kane will prepare notification letters, under the approval of Council, that would be dropped and emailed to adjoining property owners to advise of the timeframes for completion of each phase of the development/construction process.

23030 Issue: Draft B



5.0 Impacts

5.1 Impact of Construction Traffic

Truck volumes would be in the order of up to 15 vehicles (30 movements) per day, which would occur outside of peak traffic periods - AM (7.00 am-9.30 am) and PM (2.30 pm-5.30pm), when possible to minimise traffic (pedestrian, bus and traffic flows) impacts and associated road network delays.

Construction truck drivers will be reminded that there should be no idling on and the use of Research Lane and Hawkesbury Road as a TMA.

With the above measures, it is not expected that this level of traffic movement would create any adverse impact on the surrounding road network.

5.2 Impact on Parking

There will be no loss of on-street parking associated with the construction activities. Given that all workers will be encouraged to use public transport, the proposed construction activities are not anticipated to have an adverse impact on the off-street parking in the Precinct.

5.3 Impact on Public Transport Services

While the truck route will overlap with the bus routes during the construction period, it is not expected that traffic generation of no more than 15 trucks per day would be adverse to the efficiency of the existing bus services.

5.4 Impact on Pedestrians/Cyclists

During construction, pedestrian/cyclist movements along Hawkesbury Road and Research Lane will be maintained at all times.

A-Class hoarding would be erected around the perimeter of the construction area. Trained personnel will be made available as needed during construction hours to manage construction vehicle entry and exit and pedestrian/cyclist movements at the site access, noting that pedestrian priority would be given.

Notwithstanding, all construction-related traffic movements in and out of the site will occur under the supervision of trained on-site personnel, with reversing trucks escorted by a traffic controller along Research Lane.

23030



To minimise disruption to pedestrian/cyclist movements, it is advised that truck movements are managed, wherever possible, to occur outside of peak pedestrian/traffic periods.

5.5 Impact on Traffic Movements in Adjoining Council Areas

No adverse effects are expected from the movement of heavy vehicles through adjacent council areas.

5.6 Impact on Emergency Vehicle Access

Access to the site and neighbouring sites by emergency vehicles would not be affected by the proposed construction zones, which are within the bounds of the construction site. Emergency protocols on the site would indicate a requirement for the traffic controller to assist with emergency access from Hawkesbury Road and Research Lane.

All truck movements to the site construction zone and the incident point would be suspended and cleared. Consequently, any potential impacts on emergency access would be effectively managed throughout the works.

The liaison would be maintained with the police and emergency services agencies throughout the construction period, and a 24-hour contact would be made available for 'out-of-hours' emergencies and access. Thus, there would be no adverse impacts on the provision of existing emergency vehicle access to the site or other neighbouring properties as a result of the proposed construction activities.

5.7 Impact on Neighbouring Properties

Access to neighbouring properties will be maintained at all times. Workers/subcontractors will be directed not to park their vehicles in the driveways of the neighbouring properties.

This will be incorporated into the site induction program. KANE would take appropriate action if informed of this activity occurring.

23030

Appendix A Existing Train Services

Sydney rail network













Western







Eastern Suburbs



Check timetables and trip planners for train services and connections

Visit transportnsw.info

Leppington Richmond



Olympic Park Lidcombe




Airport South



Routes 711, 712







Bus route
Bus route start/finish
T-way/stop near route
The bus route number
Train line/station











Appendix B Existing Bus Services



Appendix C Approved Architectural Plans





KEY: ---- WALLS/DOORS TO BE DEMOLISHED **EXISTING** TO BE RETAINED PRESUMED EXISTING FIRE RATED WALL BASED ON ENGINEER'S DESKTOP STUDY 29/11/21 & 01/12/21 -CONTRACTORS TO **VERIFY ON SITE** COMPLIANCE IS REQUIRED FOR ALL FIRE WALLS BOTH NEW AND EXISTING. EXISTING CONSTRUCTION AND SERVICE PENETRATIONS WILL BE REQUIRED TO BE INSPECTED TO DETERMINE COMPLIANCE. WHERE EXISTING WALLS ARE DEFICIENT, WALLS WILL BE REQUIRED TO BE UPGRADED TO ENSURE ADEQUATE FIRE (SMOKE) SEPARATION.

Ξ	ISSUED FOR TENDER	18/02/22
)	ISSUED FOR TENDER - DRAFT	17/12/21
0	FOR INFORMATION	24/11/21
3	FOR INFORMATION	10/11/21
4	FOR INFORMATION	28/10/21
REV	DESCRIPTION	DATE

MECHANICAL / ELECTRICAL

Stantec Australia Pty Ltd Level 6, Bldg B, 207 Pacific Hwy St Leonards, NSW 2065 Stantec T +61 8484 7000 enquiries.sdy@stantec.com https://www.stantec.com

Level 5, 151 Clarence Street

Sydney, NSW 2000

CIVIL / STRUCTURE / HYDRAULIC / FIRE

T +61 2 9320 9320 sydney@arup.com www.arup.com PROJECT MANAGER PricewaterhouseCoopers

One International Towers Sydney

Watermans Quay, Barangaroo NSW 2000 T +61 2 8266 0000 www.pwc.com.au Billard Leece Partnership Pty Ltd Architects & Urban Planners

Level 6, 72-80 Cooper St Surry Hills NSW 2010 T +61 2 8096 4066 info@blp.com.au www.blp.com.au

Infrastructure

Health Infrastructure, NSW Level 6, 1 Reserve Road

PROJECT


St Leonards, NSW 2065 T +61 2 9978 5402 www.hinfra.health.nsw.gov.au

The Childrens Hospital at Westmead Redevelopment - Stage 2

PLAN - DEMOLITION - LEVEL 01 - GAIT LAB


Scale 1:100@A1			Date
			18/02/22
	Drawn By	Checked By	Revision
	SG	AL/AG	E
Project No			19038
	Drawing No		

CHW-AR-DG-RFB-09-01401 FOR TENDER














DESIGN, FINALISATION AND **CONSTRUCT NOTE**

- 1. STANTECS ROLE ON THIS PROJECT IS TO PRODUCE DF&C ENGINEERING SERVICES DESIGN SUITABLE FOR PRICING PURPOSES AND OUR AGREEMENT DOES NOT INCLUDE AN ALLOWANCE FOR THE BUILDER'S OR DEVELOPER'S COMMERCIAL RISKS ON THE PROJECT. UNDER THIS DF&C CONTRACT, THE MECHANICAL CONTRACTOR AND HEAD CONTRACTOR SHALL UNDERSTAND THAT THE DOCUMENTATION IS NOT COMPLETE AND THEY SHALL MAKE DUE CONSIDERATION OF RISKS AND MAKE THEIR OWN JUDGEMENT ON THE COMPLETENESS OF DOCUMENTS AT THE TIME OF PRICING. IT IS LIKELY THAT ADDITIONAL COSTS WILL ARISE AS THE DESIGN AND DOCUMENTATION PHASE IS COMPLETED BY THE HEAD CONTRACTOR AND ASSOCIATED SUB-CONTRACTORS AS PART OF THE DESIGN FINALISATION STAGE. THIS IS CHARACTERISTIC OF THE DF&C PROCESS. THE HEAD CONTRACTOR AND MECHANICAL CONTRACTOR MUST ALLOW SUITABLE COST CONTINGENCIES CONSIDERING THE PROGRESS AND COMPLETENESS OF THE DOCUMENTATION AT THE TIME OF PRICING. STANTEC IS NOT LIABLE FOR ANY COST INCREASE DUE TO INITIAL PRICING BEING BASED ON DOCUMENTATION THAT IS NOT FULLY COMPREHENSIVE. THE MECHANICAL CONTRACTOR'S PRICE SHALL ALLOW SUFFICIENT CONTINGENCY TO COVER THE RISK DUE TO THE NATURE OF THE DOCUMENTS BEING A DF&C PACKAGE.
- GIVEN THE DF&C NATURE OF THIS PROJECT, THE CONTRACTOR MUST INSPECT THE EXISTING SITE TO FAMILIARISE THEMSELVES WITH THE SITE, UNDERSTANDING THE SCOPE OF THE PROPOSED SERVICES AND THE COMPLEXITIES SURROUNDING ITS INSTALLATION, EXTENT OF EXISTING SERVICES AND DEMOLITION SCOPE AND IMPORTANTLY TO ASCERTAIN ANY LATENT CONDITIONS THAT COULD HINDER SERVICES DESIGN AND INSTALLATION. SITE INSPECTION MUST BE CARRIED OUT PRIOR TO SIGNING OF CONTRACT. NO VARIATIONS WILL BE ALLOWED WHATSOEVER RESULTING FROM LACK OF SITE KNOWLEDGE ON THE PART OF THE DF&C CONTRACTOR. ANY VARIATIONS RESULTING FROM LACK OF SITE KNOWLEDGE WILL BE THE RESPONSIBILITY OF THE DF&C

DEMOLITION NOTES

- 1. EXISTING CONDITION ASSESSMENTS SUCH AS AIR FLOW VERIFICATION ARE TO OCCUR PRIOR TO ANY DEMOLITION WORKS.
- 2. CONTRACTOR TO DECOMMISSION, MAKE SAFE AND REMOVE FROM
- ELECTRIC DUCT HEATER WITH ALL ASSOCIATED CABELLING AND DRIP TRAYS AND THE LIKE
- POWER AND CONTROLS CABELING TO MECHANICAL
- **EQUIPMENT** CONDENSATE DRAINAGE FROM MECHANICAL EQUIPMENT
- INCLUDING DRIP TRAYS AND PIPEWORK TO TUNDISH TEMPERATURE AND HUMIDITY SENSORS UNLESS NOTED
- DUCTWORK FOR SUPPLY, EXHUAST AND OUTSIDE AIR SYSTEMS. LIST IS NOT EXHAUSTIVE. CONTRACTOR TO
- CONFIRM BY WAY OF DETAILED SURVEY. CONSULT WITH THE PRINCIPAL AS TO RETENTION OF REDUNDANT EQUIPMENT AND MATERIAL. PLACE DEMOLISHED
- 3. LOCATION OF EXISTING SERVICES ARE APPROXIMATE. THE EXACT LOCATIONS AND EXTENT OF EXISTING EQUIPMENT SHALL BE VERIFIED ON SITE BY THE MECHANICALL CONTRACTOR PRIOR

THE CONTRACTOR SHALL MINIMISE DOWNTIME BY COORDINATING THE TIME OF THE DEMOLITION WORKS WITH THE HOSPITAL SERVICE DEPARTMENT. WORK METHOD STATEMENT TO BE PROVIDED FOR SIGN OFF BY CLIENT (BUILDER) AND HOSPITAL PRIOR TO COMMENCING DEMOLITION.

4. EXISTING REFURBISHMENT WORKS HAVE BEEN LIMITED TO SITE INVESTIGATIONS RESTRICTED BY CEILING AND DEPARTMENTAL ACCESS AS WELL AS AVAILABILITY OF EXITING AS BUILT DOCUMENTATION AND CEILING SCAN SURVEY. FURTHER INVESTIGATION REQUIRED IN DETAIL DESIGN TO CONFIRM SCOPE.



Copyright Reserved

The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden. The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.

Colour Disclaimer

This drawing has been documented in colour. This drawing is required to be printed in colour. Failure to do so may result in loss of information. Black and white printing may be used if specific black and white documents have been obtained from Stantec.

Notes

ISSUED FOR TENDER ISSUED FOR TENDER - DRA Issued/Revision File Name: N/A

TENDER

NOT FOR CONSTRUCTION

This document is suitable only for the purpose noted above. Use of this document for any other purpose is not permitted.

Client/Project Logo

Issue Status





Client/Project HEALTH INFRASTRUCTURE NSW

THE CHILDREN'S HOSPITAL WESTMEAD STAGE 2 REDEVELOPMENT

HAWKESBURY RD, WESTMEAD, NSW 2145

LEVEL 01 DEMOLITION - GAIT LAB

Scale Project No. 1:100 301344311

Revision

CHW-STN-ME-DG-RFB-10-0101

— DEMOLISH AND MAKE GOOD EXISTING AIR ORIGINAL SHEET - ISO A1

DESIGN, FINALISATION AND CONSTRUCT NOTE

- 1. STANTECS ROLE ON THIS PROJECT IS TO PRODUCE DF&C ENGINEERING SERVICES DESIGN SUITABLE FOR PRICING PURPOSES AND OUR AGREEMENT DOES NOT INCLUDE AN ALLOWANCE FOR THE BUILDER'S OR DEVELOPER'S COMMERCIAL RISKS ON THE PROJECT. UNDER THIS DF&C CONTRACT, THE MECHANICAL CONTRACTOR AND HEAD CONTRACTOR SHALL UNDERSTAND THAT THE DOCUMENTATION IS NOT COMPLETE AND THEY SHALL MAKE DUE CONSIDERATION OF RISKS AND MAKE THEIR OWN JUDGEMENT ON THE COMPLETENESS OF DOCUMENTS AT THE TIME OF PRICING. IT IS LIKELY THAT ADDITIONAL COSTS WILL ARISE AS THE DESIGN AND DOCUMENTATION PHASE IS COMPLETED BY THE HEAD CONTRACTOR AND ASSOCIATED SUB-CONTRACTORS AS PART OF THE DESIGN FINALISATION STAGE. THIS IS CHARACTERISTIC OF THE DF&C PROCESS. THE HEAD CONTRACTOR AND MECHANICAL CONTRACTOR MUST ALLOW SUITABLE COST CONTINGENCIES CONSIDERING THE PROGRESS AND COMPLETENESS OF THE DOCUMENTATION AT THE TIME OF PRICING. STANTEC IS NOT LIABLE FOR ANY COST INCREASE DUE TO INITIAL PRICING BEING BASED ON DOCUMENTATION THAT IS NOT FULLY COMPREHENSIVE. THE MECHANICAL CONTRACTOR'S PRICE SHALL ALLOW SUFFICIENT CONTINGENCY TO COVER THE RISK DUE TO THE NATURE OF THE DOCUMENTS BEING A DF&C PACKAGE.
- 2. GIVEN THE DF&C NATURE OF THIS PROJECT, THE CONTRACTOR MUST INSPECT THE EXISTING SITE TO FAMILIARISE THEMSELVES WITH THE SITE, UNDERSTANDING THE SCOPE OF THE PROPOSED SERVICES AND THE COMPLEXITIES SURROUNDING ITS INSTALLATION, EXTENT OF EXISTING SERVICES AND DEMOLITION SCOPE AND IMPORTANTLY TO ASCERTAIN ANY LATENT CONDITIONS THAT COULD HINDER SERVICES DESIGN AND INSTALLATION. SITE INSPECTION MUST BE CARRIED OUT PRIOR TO SIGNING OF CONTRACT. NO VARIATIONS WILL BE ALLOWED WHATSOEVER RESULTING FROM LACK OF SITE KNOWLEDGE ON THE PART OF THE DF&C CONTRACTOR. ANY VARIATIONS RESULTING FROM LACK OF SITE KNOWLEDGE WILL BE THE RESPONSIBILITY OF THE DF&C CONTRACTOR.

DEMOLITION NOTES

- MECHANICAL CONTRACTOR TO DECOMMISSION, MAKE SAFE AND REMOVE FROM SITE:
 - FANS AS NOTED ON THE DRAWINGS
- AIR CONDITIONING EQUIPMENT INCLUDING FAN COIL UNITS AND AHUS AS NOTED ON THE DRAWINGS
 AIR CONDITIONING EQUIPMENT INCLUDING REFRIGERANT
- SYSTEMS. ALL REFRIGERANT GAS TO BE SAFELY
 REMOVEDFROM SITE AND DISPOSE IN ACCORDANCE WITH
 ENVIRONMENTAL REQUIREMENTS.
- POWER AND CONTROLS CABELING TO MECHANICAL EQUIPMENT
 CONDENSATE DRAINAGE FROM MECHANICAL EQUIPMENT
- INCLUDING DRIP TRAYS AND PIPEWORK TO TUNDISH

 TEMPERATURE AND HUMIDITY SENSORS UNLESS NOTED
- DUCTOWRK FOR SUPPLY, EXHUAST AND OUTSIDE AIR SYSTEMS. LIST IS NOT EXHAUSTIVE. CONTRACTOR TO CONFIRM BY WAY OF DETAILED SURVEY.
- LOCATION OF EXISTING SERVICES ARE APPROXIMATE. THE EXACT LOCATIONS AND EXTENT IF EXISTING EQUIPMENT SHALL BE VERIFIED ON SITE BY THE MECHANICALL CONTRACTOR PRIOR WORKS COMMENCING.
- EXISTING REFURBISHMENT WORKS HAVE BEEN LIMITED TO SITE INVESTIGATIONS RESTRICTED BY CEILING AND DEPARTMENTAL ACCESS AS WELL AS LIMITED AVAILABILITY OF EXITING AS BUILT DOCUMENTATION. FURTHER INVESTIGATION REQUIRED IN DETAIL DESIGN TO CONFIRM SCOPE.
- CONTRACTOR TO CONFIRM EXISTING FIRE AND SMOKE DAMPER INSTALLATION AND CONDITION. ALLOW TO REPLACE IF DAMPERS ARE INOPERABLE.
- 5. CEILINGS, WALLS AND FLOOR FINISHES ARE TO BE MADE GOOD AFTER WORKS COMPLETION IN OUTSIDE OF SCOPE AREAS

AFTER WORKS COMPLETION IN OUTSIDE O

MINIMISATION OF DISTURBANCE
THE CONTRACTOR SHALL MINIMISE DOWNTIME BY COORDINATING
THE TIME OF THE DEMOLITION WORKS WITH THE HOSPITAL SERVICE
DEPARTMENT. WORK METHOD STATEMENT TO BE PROVIDED FOR
SIGN OFF BY CLIENT (BUILDER) AND HOSPITAL PRIOR TO
COMMENCING DEMOLITION.



Copyright Reserved


The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden.

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.

Colour Disclaimer

This drawing has been documented in colour. This drawing is required to be printed in colour. Failure to do so may result in loss of information. Black and white printing may be used if specific black and white documents have been obtained from Stantec.

Notes



TENDER

ILIADEK

NOT FOR CONSTRUCTION

This document is suitable only for the purpose noted above.

Use of this document for any other purpose is not permitted.

Client/Project Logo

Issue Status





Client/Project
HEALTH INFRASTRUCTURE NSW

THE CHILDREN'S HOSPITAL WESTMEAD STAGE 2 REDEVELOPMENT

HAWKESBURY RD, WESTMEAD, NSW 2145

[itle


LEVEL 01 DEMOLITION - EASTERN AIR


 Project No.
 Scale


 301344311
 1:200


Revision Drawing No.

CHW-STN-ME-DG-RFB-10-0102









BLOCK 6 LEVEL 5 PLANTROOM 658

ORIGINAL SHEET - ISO A1

DESIGN, FINALISATION AND CONSTRUCT NOTE

1. STANTECS ROLE ON THIS PROJECT IS TO PRODUCE DF&C ENGINEERING SERVICES DESIGN SUITABLE FOR PRICING PURPOSES AND OUR AGREEMENT DOES NOT INCLUDE AN ALLOWANCE FOR THE BUILDER'S OR DEVELOPER'S COMMERCIAL RISKS ON THE PROJECT, UNDER THIS DF&C CONTRACT, THE MECHANICAL CONTRACTOR AND HEAD CONTRACTOR SHALL UNDERSTAND THAT THE DOCUMENTATION IS NOT COMPLETE AND THEY SHALL MAKE DUE CONSIDERATION OF RISKS AND MAKE THEIR OWN JUDGEMENT ON THE COMPLETENESS OF DOCUMENTS AT THE TIME OF PRICING. IT IS LIKELY THAT ADDITIONAL COSTS WILL ARISE AS THE DESIGN AND DOCUMENTATION PHASE IS COMPLETED BY THE HEAD CONTRACTOR AND ASSOCIATED SUB-CONTRACTORS AS PART OF THE DESIGN FINALISATION STAGE. THIS IS CHARACTERISTIC OF THE DF&C PROCESS. THE HEAD CONTRACTOR AND MECHANICAL CONTRACTOR MUST ALLOW SUITABLE COST CONTINGENCIES CONSIDERING THE PROGRESS AND COMPLETENESS OF THE DOCUMENTATION AT THE TIME OF PRICING. STANTEC IS NOT LIABLE FOR ANY COST INCREASE DUE TO INITIAL PRICING BEING BASED ON DOCUMENTATION THAT IS NOT FULLY COMPREHENSIVE. THE MECHANICAL CONTRACTOR'S PRICE SHALL ALLOW SUFFICIENT CONTINGENCY TO COVER THE RISK DUE TO THE NATURE OF THE DOCUMENTS BEING A DF&C PACKAGE.

GIVEN THE DF&C NATURE OF THIS PROJECT, THE CONTRACTOR MUST INSPECT THE EXISTING SITE TO FAMILIARISE THEMSELVES WITH THE SITE, UNDERSTANDING THE SCOPE OF THE PROPOSED SERVICES AND THE COMPLEXITIES SURROUNDING ITS INSTALLATION, EXTENT OF EXISTING SERVICES AND DEMOLITION SCOPE AND IMPORTANTLY TO ASCERTAIN ANY LATENT CONDITIONS THAT COULD HINDER SERVICES DESIGN AND INSTALLATION. SITE INSPECTION MUST BE CARRIED OUT PRIOR TO SIGNING OF CONTRACT. NO VARIATIONS WILL BE ALLOWED WHATSOEVER RESULTING FROM LACK OF SITE KNOWLEDGE ON THE PART OF THE DF&C CONTRACTOR. ANY VARIATIONS RESULTING FROM LACK OF SITE KNOWLEDGE WILL BE THE RESPONSIBILITY OF THE DF&C CONTRACTOR.

<u>DEMOLITION NOTES</u>

1. MECHANICAL CONTRACTOR TO DECOMMISSION, MAKE SAFE AND

ENVIRONMENTAL REQUIREMENTS.

- REMOVE FROM SITE:

 FANS AS NOTED ON THE DRAWINGS
- AIR CONDITIONING EQUIPMENT INCLUDING FAN COIL UNITS AND
 AHUS AS NOTED ON THE DRAWINGS
 AIR CONDITIONING EQUIPMENT INCLUDING REFRIGERANT
 SYSTEMS. ALL REFRIGERANT GAS TO BE SAFELY
 REMOVEDFROM SITE AND DISPOSE IN ACCORDANCE WITH
 - POWER AND CONTROLS CABELING TO MECHANICAL EQUIPMENT
 - CONDENSATE DRAINAGE FROM MECHANICAL EQUIPMENT INCLUDING DRIP TRAYS AND PIPEWORK TO TUNDISH
 TEMPERATURE AND HUMIDITY SENSORS UNLESS NOTED
 - OTHERWISE
 DUCTOWRK FOR SUPPLY, EXHUAST AND OUTSIDE AIR
 SYSTEMS. LIST IS NOT EXHAUSTIVE. CONTRACTOR TO
 CONFIRM BY WAY OF DETAILED SURVEY.
- 2. LOCATION OF EXISTING SERVICES ARE APPROXIMATE. THE EXACT LOCATIONS AND EXTENT IF EXISTING EQUIPMENT SHALL BE VERIFIED ON SITE BY THE MECHANICALL CONTRACTOR PRIOR WORKS COMMENCING.
- EXISTING REFURBISHMENT WORKS HAVE BEEN LIMITED TO SITE INVESTIGATIONS RESTRICTED BY CEILING AND DEPARTMENTAL ACCESS AS WELL AS LIMITED AVAILABILITY OF EXITING AS BUILT DOCUMENTATION. FURTHER INVESTIGATION REQUIRED IN DETAIL DESIGN TO CONFIRM SCOPE.
- CONTRACTOR TO CONFIRM EXISTING FIRE AND SMOKE DAMPER INSTALLATION AND CONDITION. ALLOW TO REPLACE IF DAMPERS ARE INOPERABLE.
- 5. CEILINGS, WALLS AND FLOOR FINISHES ARE TO BE MADE GOOD AFTER WORKS COMPLETION IN OUTSIDE OF SCOPE AREAS

MINIMISATION OF DISTURBANCE
THE CONTRACTOR SHALL MINIMISE DOWNTIME BY COORDINATING
THE TIME OF THE DEMOLITION WORKS WITH THE HOSPITAL SERVICE
DEPARTMENT. WORK METHOD STATEMENT TO BE PROVIDED FOR
SIGN OFF BY CLIENT (BUILDER) AND HOSPITAL PRIOR TO
COMMENCING DEMOLITION.

PHOTOGRAMMETRY SCAN

1. A PHOTOGRAMMETRY SCAN OF THE PLANTROOM AND ADJACENT CORRIDOR IS AVAILABLE BELOW AND SHOULD BE USED TO FURTHER UNDERSTAND THE CONTEXT AND SPATIAL AVAILABILITY WITHIN THE PLANTROOM. THIS SCAN IS NOT TO REPLACE THE CONTRACTORS REPONSIBILITY TO INVESTIGATE ALL SITE CONDITIONS.

https://my.matterport.com/show/?m=ayVAKxLmSW7&sr=-2.95%2C-.53 &ss=27

FURTHER INFORMATION REGARDING THE SCAN CAN BE FOUND IN ME-MEMO-04_D



PRICING OPTION 1

DEMOLITION AND REPLACEMENT OF AHU A623 AND A613 IS TO BE SCOPED AS A PRICING OPTION FOR REVIEW BY THE PRINCIPAL



Copyright Reserved

The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden.

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.

Colour Disclaimer

This drawing has been documented in colour. This drawing is required to be printed in colour. Failure to do so may result in loss of information. Black and white printing may be used if specific black and white documents have been obtained from Stantec.

Notes

A ISSUED FOR TENDER

ISSUEd/Revision

NDOU EAG 2022.02.18
Py Appd YYYY.MM.DD

File Name: N/A

Author Designer Checker 02/08/22
Dwn. Dsgn. Chkd. YYYY.MM.DD

TENDER

NOT FOR CONSTRUCTION

This document is suitable only for the purpose noted above.
Use of this document for any other purpose is not permitted.

Client/Project Logo

Issue Status





Client/Project
HEALTH INFRASTRUCTURE NSW

THE CHILDREN'S HOSPITAL WESTMEAD STAGE 2 REDEVELOPMENT

HAWKESBURY RD, WESTMEAD, NSW 2145

Titla

PLANT ROOM 658 DEMOLITION


 Project No.
 Scale

 301344311
 1:50

Revision Drawing No.

CHW-STN-ME-DG-RFB-84-1001

BLOCK 6 LEVEL 5 PLANTROOM 658 - PHOTO 4



BLOCK 6 LEVEL 5 PLANTROOM 658 - PHOTO 3



BLOCK 6 LEVEL 5 PLANTROOM 658 - PHOTO 2



BLOCK 6 LEVEL 5 PLANTROOM 658 - PHOTO 1





DEMOLISH RETURN AIR FAN IN FIRE RATED ENCLOSURE.

RECONNECTION TO NEW AS PART OF BASE SCOPE.

EXISTING ATTENUATOR LOCATED IN RISER TO BE

RETAINED AND CLEANED.

RISER DUCTWORK TO BE CLEANED AND PREPARED FOR

BLOCK 6 LEVEL 4 PLANTROOM 648 - PHOTO 2



BLOCK 6 LEVEL 4 PLANTROOM 648 - PHOTO 3

DEMOLISH AHU A613 INCLUDING MIXING PLENUM -

DUCTWORK IN RISER TO BE RETAINED DOWN TO LEVEL 2.

RISER DUCTWORK TO BE CLEANED AND PREPARED FOR

RECONNECTION TO NEW AS PART OF BASE SCOPE.

DESIGN, FINALISATION AND **CONSTRUCT NOTE**

- 1. STANTECS ROLE ON THIS PROJECT IS TO PRODUCE DF&C ENGINEERING SERVICES DESIGN SUITABLE FOR PRICING PURPOSES AND OUR AGREEMENT DOES NOT INCLUDE AN ALLOWANCE FOR THE BUILDER'S OR DEVELOPER'S COMMERCIAL RISKS ON THE PROJECT. UNDER THIS DF&C CONTRACT, THE MECHANICAL CONTRACTOR AND HEAD CONTRACTOR SHALL UNDERSTAND THAT THE DOCUMENTATION IS NOT COMPLETE AND THEY SHALL MAKE DUE CONSIDERATION OF RISKS AND MAKE THEIR OWN JUDGEMENT ON THE COMPLETENESS OF DOCUMENTS AT THE TIME OF PRICING. IT IS LIKELY THAT ADDITIONAL COSTS WILL ARISE AS THE DESIGN AND DOCUMENTATION PHASE IS COMPLETED BY THE HEAD CONTRACTOR AND ASSOCIATED SUB-CONTRACTORS AS PART OF THE DESIGN FINALISATION STAGE. THIS IS CHARACTERISTIC OF THE DF&C PROCESS. THE HEAD CONTRACTOR AND MECHANICAL CONTRACTOR MUST ALLOW SUITABLE COST CONTINGENCIES CONSIDERING THE PROGRESS AND COMPLETENESS OF THE DOCUMENTATION AT THE TIME OF PRICING. STANTEC IS NOT LIABLE FOR ANY COST INCREASE DUE TO INITIAL PRICING BEING BASED ON DOCUMENTATION THAT IS NOT FULLY COMPREHENSIVE. THE MECHANICAL CONTRACTOR'S PRICE SHALL ALLOW SUFFICIENT CONTINGENCY TO COVER THE RISK DUE TO THE NATURE OF THE DOCUMENTS BEING A DF&C PACKAGE.
- GIVEN THE DF&C NATURE OF THIS PROJECT, THE CONTRACTOR MUST INSPECT THE EXISTING SITE TO FAMILIARISE THEMSELVES WITH THE SITE, UNDERSTANDING THE SCOPE OF THE PROPOSED SERVICES AND THE COMPLEXITIES SURROUNDING ITS INSTALLATION, EXTENT OF EXISTING SERVICES AND DEMOLITION SCOPE AND IMPORTANTLY TO ASCERTAIN ANY LATENT CONDITIONS THAT COULD HINDER SERVICES DESIGN AND INSTALLATION. SITE INSPECTION MUST BE CARRIED OUT PRIOR TO SIGNING OF CONTRACT. NO VARIATIONS WILL BE ALLOWED WHATSOEVER RESULTING FROM LACK OF SITE KNOWLEDGE ON THE PART OF THE DF&C CONTRACTOR, ANY VARIATIONS RESULTING FROM LACK OF SITE KNOWLEDGE WILL BE THE RESPONSIBILITY OF THE DF&C CONTRACTOR.

EXISTING SUPPLY AND RETURN DUCTWORK FROM AHU

- TO RISER TO BE REMOVED. SUPPORTS TO BE

RETAINED WHERE IN GOOD CONDITION.

DEMOLITION NOTES

- 1. MECHANICAL CONTRACTOR TO DECOMMISSION, MAKE SAFE AND
- REMOVE FROM SITE: FANS AS NOTED ON THE DRAWINGS

AIR CONDITIONING EQUIPMENT INCLUDING FAN COIL UNITS AND

- AHUS AS NOTED ON THE DRAWINGS AIR CONDITIONING EQUIPMENT INCLUDING REFRIGERANT SYSTEMS. ALL REFRIGERANT GAS TO BE SAFELY REMOVEDFROM SITE AND DISPOSE IN ACCORDANCE WITH ENVIRONMENTAL REQUIREMENTS.
- POWER AND CONTROLS CABELING TO MECHANICAL EQUIPMENT
- CONDENSATE DRAINAGE FROM MECHANICAL EQUIPMENT INCLUDING DRIP TRAYS AND PIPEWORK TO TUNDISH
- TEMPERATURE AND HUMIDITY SENSORS UNLESS NOTED OTHERWISE DUCTOWRK FOR SUPPLY, EXHUAST AND OUTSIDE AIR
- SYSTEMS. LIST IS NOT EXHAUSTIVE. CONTRACTOR TO CONFIRM BY WAY OF DETAILED SURVEY. 2. LOCATION OF EXISTING SERVICES ARE APPROXIMATE. THE EXACT
- LOCATIONS AND EXTENT IF EXISTING EQUIPMENT SHALL BE VERIFIED ON SITE BY THE MECHANICALL CONTRACTOR PRIOR WORKS COMMENCING. EXISTING REFURBISHMENT WORKS HAVE BEEN LIMITED TO SITE

INVESTIGATIONS RESTRICTED BY CEILING AND DEPARTMENTAL

ACCESS AS WELL AS LIMITED AVAILABILITY OF EXITING AS BUILT DOCUMENTATION. FURTHER INVESTIGATION REQUIRED IN DETAIL

CONTRACTOR TO CONFIRM EXISTING FIRE AND SMOKE DAMPER INSTALLATION AND CONDITION. ALLOW TO REPLACE IF DAMPERS ARE INOPERABLE.

DESIGN TO CONFIRM SCOPE.

CEILINGS, WALLS AND FLOOR FINISHES ARE TO BE MADE GOOD AFTER WORKS COMPLETION IN OUTSIDE OF SCOPE AREAS

HE CONTRACTOR SHALL MINIMISE DOWNTIME BY COORDINATING THE TIME OF THE DEMOLITION WORKS WITH THE HOSPITAL SERVICE DEPARTMENT. WORK METHOD STATEMENT TO BE PROVIDED FOR SIGN OFF BY CLIENT (BUILDER) AND HOSPITAL PRIOR TO COMMENCING DEMOLITION.

PHOTOGRAMMETRY SCAN

1. A PHOTOGRAMMETRY SCAN OF THE PLANTROOM AND ADJACENT CORRIDOR IS AVAILABLE BELOW AND SHOULD BE USED TO FURTHER UNDERSTAND THE CONTEXT AND SPATIAL AVAILABILITY WITHIN THE PLANTROOM. THIS SCAN IS NOT TO REPLACE THE CONTRACTORS REPONSIBILITY TO INVESTIGATE ALL SITE CONDITIONS.


https://my.matterport.com/show/?m=XR7cknzf4PE

FURTHER INFORMATION REGARDING THE SCAN CAN BE FOUND IN ME-MEMO-04_D




PRICING OPTION 1

DEMOLITION AND REPLACEMENT OF AHU A623 AND A613 IS TO BE SCOPED AS A PRICING OPTION FOR REVIEW BY THE



BLOCK 6 LEVEL 4 PLANTROOM 648 - PHOTO 4



BLOCK 6 LEVEL 4 PLANTROOM 648 - PHOTO 5



Copyright Reserved

The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden. The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.

Colour Disclaimer

This drawing has been documented in colour. This drawing is required to be printed in colour. Failure to do so may result in loss of information. Black and white printing may be used if specific black and white documents have been obtained from Stantec.

Notes

Appd YYYY.MM.DD Issued/Revision File Name: N/A Issue Status

TENDER

NOT FOR CONSTRUCTION

This document is suitable only for the purpose noted above. Use of this document for any other purpose is not permitted.

Client/Project Logo





Client/Project HEALTH INFRASTRUCTURE NSW

THE CHILDREN'S HOSPITAL WESTMEAD STAGE 2 REDEVELOPMENT


HAWKESBURY RD, WESTMEAD, NSW 2145

PLANT ROOM 648 DEMOLITION

Project No. Scale 1:50 301344311

Drawing No. Revision

CHW-STN-ME-DG-RFB-84-1002



BLOCK 6 LEVEL 4 PLANTROOM 648

ORIGINAL SHEET - ISO A1

- 1200x1200 O/A

LOUVRE

CLEANED AND EXISTING AIR INTAKE FILTERS TO BE

#=======


EXISTING LOUVRE TO BE


REPLACED.


LOUVRE


800x1200 O/A


LOUVRE



















Copyright Reserved

The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden. The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.

Colour Disclaimer

This drawing has been documented in colour. This drawing is required to be printed in colour. Failure to do so may result in loss of information. Black and white printing may be used if specific black and white documents have been obtained from Stantec.

NDOU EAG 2022.02.18
By Appd YYYY.MM.DD Issued/Revision Author Designer Checker 02/08/22

Dwn. Dsgn. Chkd. YYYY.MM.DD

TENDER

NOT FOR CONSTRUCTION

This document is suitable only for the purpose noted above. Use of this document for any other purpose is not permitted.

Client/Project Logo





Client/Project

HEALTH INFRASTRUCTURE NSW


THE CHILDREN'S HOSPITAL WESTMEAD STAGE 2 REDEVELOPMENT

HAWKESBURY RD, WESTMEAD, NSW 2145

EXISTING LEVEL 02 PNUEMATIC TUBE -NEW PRICING SCOPE DEMOLITION

Scale 1:500 301344311

CHW-STN-PT-DG-RFB-51-0200



DESIGN, FINALISATION AND CONSTRUCT NOTE

- STANTECS ROLE ON THIS PROJECT IS TO PRODUCE DF&C ENGINEERING SERVICES DESIGN SUITABLE FOR PRICING PURPOSES AND OUR AGREEMENT DOES NOT INCLUDE AN ALLOWANCE FOR THE BUILDER'S OR DEVELOPER'S COMMERCIAL RISKS ON THE PROJECT. UNDER THIS DF&C CONTRACT, THE MECHANICAL CONTRACTOR AND HEAD CONTRACTOR SHALL UNDERSTAND THAT THE DOCUMENTATION IS NOT COMPLETE AND THEY SHALL MAKE DUE CONSIDERATION OF RISKS AND MAKE THEIR OWN JUDGEMENT ON THE COMPLETENESS OF DOCUMENTS AT THE TIME OF PRICING. IT IS LIKELY THAT ADDITIONAL COSTS WILL ARISE AS THE DESIGN AND DOCUMENTATION PHASE IS COMPLETED BY THE HEAD CONTRACTOR AND ASSOCIATED SUB-CONTRACTORS AS PART OF THE DESIGN FINALISATION STAGE. THIS IS CHARACTERISTIC OF THE DF&C PROCESS. THE HEAD CONTRACTOR AND MECHANICAL CONTRACTOR MUST ALLOW SUITABLE COST CONTINGENCIES CONSIDERING THE PROGRESS AND COMPLETENESS OF THE DOCUMENTATION AT THE TIME OF PRICING. STANTEC IS NOT LIABLE FOR ANY COST INCREASE DUE TO INITIAL PRICING BEING BASED ON DOCUMENTATION THAT IS NOT FULLY COMPREHENSIVE. THE MECHANICAL CONTRACTOR'S PRICE SHALL ALLOW SUFFICIENT CONTINGENCY TO COVER THE RISK DUE TO THE NATURE OF THE DOCUMENTS BEING A DF&C PACKAGE.
- 2. GIVEN THE DF&C NATURE OF THIS PROJECT, THE CONTRACTOR MUST INSPECT THE EXISTING SITE TO FAMILIARISE THEMSELVES WITH THE SITE, UNDERSTANDING THE SCOPE OF THE PROPOSED SERVICES AND THE COMPLEXITIES SURROUNDING ITS INSTALLATION, EXTENT OF EXISTING SERVICES AND DEMOLITION SCOPE AND IMPORTANTLY TO ASCERTAIN ANY LATENT CONDITIONS THAT COULD HINDER SERVICES DESIGN AND INSTALLATION. SITE INSPECTION MUST BE CARRIED OUT PRIOR TO SIGNING OF CONTRACT. NO VARIATIONS WILL BE ALLOWED WHATSOEVER RESULTING FROM LACK OF SITE KNOWLEDGE ON THE PART OF THE DF&C CONTRACTOR. ANY VARIATIONS RESULTING FROM LACK OF SITE KNOWLEDGE WILL BE THE RESPONSIBILITY OF THE DF&C

NOTES

TENDER PRICING OPTION 1

1. PROVIDE FIRE COLLARS TO ALL PNEUMATIC TUBE CROSSING

- FIRE WALLS. 2. STATION ACCESSORIES INCLUDING CANNISTER RACKS AND BASKETS ARE SPECIFIED WITHIN THE ARCHITECTURAL PACKAGE.
- 3. SITE SURVEY ALL SERVICES AND IDENTIFY DISCREPANCIES PRIOR TO COMMENCING SHOP DRAWINGS. PRE-SURVEY OF PERFORMANCE TO BE UNDERTAKEN BEFORE DEMOLITION COMMENCES.
- 4. REFER TO ARCHITECTURAL & INTERIORS DOCUMENTATION FOR EXTENT OF FULL HEIGHT WALLS.
- 5. ALLOW TO REMOVE AND DISPOSE OF ALL REDUNDANT PT SERVICES EQUIPMENT INCLUDING STATIONS, BLOWERS, DIVERTERS, PIPEWORK, CONTROLS ETC
- 6. ALL AREAS INDICATED TO BE DEMOLISHED WILL BE DECOMMISSIONED, MADE SAFE AND REMOVED FROM SITE. 7. CONTRACTOR TO MAKE GOOD ANY REMOVAL OF CEILINGS,
- PENETRATIONS ETC. 8. MECHANICAL CONTRACTOR TO MAKE ALL DUE ALLOWANCES FOR MODIFICATIONS TO AND EXTENSION OF EXISTING SYSTEMS AS REQUIRED TO FACILITATE THE DESIGN INTENT.
- 9. LOCATIONS OF EXISTING SERVICES SHOWN ARE APPROXIMATE. THE EXACT LOCATIONS AND EXTENT OF EXISTING EQUIPMENT SHALL BE VERIFIED ON SITE BY THE CONTRACTOR PRIOR TO WORK COMMENCING. DIVERTER LOCATIONS ARE TO BE CONFIRMED BY THE CONTRACTOR ON SITE.
- 10. CONTRACTOR TO UNDERTAKE DETAILED SITE INSPECTION AND ENSURE CONTINUITY OF SERVICES ARE NOT AFFECTED DURING INSTALLATION OF NEW SYSTEM. PROVIDE ALL TEMPORARY WORKS REQUIRED TO ENSURE CONTINUITY OF SERVICES. 11. CONTRACTOR TO ALLOW FOR WORKS TO BE STAGED.
- 12. LAYOUTS ARE INDICATIVE FOR PRICING ONLY. CONTRACTOR IS TO CONFIRM ALL EQUIPMENT AND RETICULATION ON SITE. TO MINIMISE DISTURBANCE TO THE EXISTING WARD, PIPEWORK IS TO BE DEMOLISHED ONLY IN THE UNDERCROFT AND WHERE
- REQUIRED IN ORDER TO INSTALL THE NEW 160 DIA SYSTEM 14. NEW PT SYSTEM TO MATCH PSB PT SYSTEM 15. CONTRACTOR TO CONFIRM SUFFIENT SPACE WITHIN RISERS WHEN INSTALLING NEW SYSTEM. CONTRACTOR TO ENSURE NEW

PENETRATIONS ARE COORDINATED WITH STRUCTURE



Copyright Reserved

The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden. The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.

Colour Disclaimer

This drawing has been documented in colour. This drawing is required to be printed in colour. Failure to do so may result in loss of information. Black and white printing may be used if specific black and white documents have been obtained from Stantec.

Notes

 NDOU
 EAG
 2022.02.18

 By
 Appd
 YYYY.MM.DD
 Issued/Revision Author Designer Checker 02/08/22

Dwn. Dsgn. Chkd. YYYY.MM.DD

TENDER

NOT FOR CONSTRUCTION

This document is suitable only for the purpose noted above. Use of this document for any other purpose is not permitted.

Client/Project Logo

Issue Status





Client/Project HEALTH INFRASTRUCTURE NSW

THE CHILDREN'S HOSPITAL WESTMEAD STAGE 2 REDEVELOPMENT


HAWKESBURY RD, WESTMEAD, NSW 2145

EXISTING LEVEL 03 PNUEMATIC TUBE -NEW PRICING SCOPE DEMOLITION

Scale Project No. 1:500 301344311

Revision


CHW-STN-PT-DG-RFB-51-0300



GENERAL NOTES - SERIES A 0300 (DEMOLITION)

- 1. MAKE GOOD ALL EXISTING SURFACES IN PREPARATION FOR NEW WORKS.
- 2. MAKE GOOD ALL VOIDS IN CEILINGS LEFT BY DEMOLISHED WALLS.
- DEMOLISH AND/OR REPLACE EXISTING SERVICES FIXTURES AS REQUIRED.CAP THE SERVICES IF NOT NEEDED REFER TO ENGINEER'S DRAWINGS FOR DETAILS.
- 4. REFER TO STRUCTURE ENGINEER'S DOCUMENTATION FOR ANY STRUCTURE DEMOLITION REQUIREMENTS TO ENSURE INTEGRITY IS MAINTAINED.
- 5. PLAN HAS BEEN PREPARED IN CONJUNCTION WITH THE SURVEY PROVIDED BY LTS DATED 22/06/2022 - REFERENCE NUMBER:32572-107INT
- 6. REFER TO CONTAMINATION REPORT AS PREPARED BY JBS&G REPORT DATED 17 DECEMBER 2021 FOR FURTHER DETAILS REGARDING DEMOLITION REQUIREMENTS OVER ABESTOS CONTAMINATED SITE

LEGEND - SERIES A 0300 (DEMOLITION)





AREA OF TIMBER STRUCTURE TO BE DISMOUNTED



EXISTING WALLS TO BE DEMOLISHED

EXISTING TO BE RETAINED

FOR INFORMATION WIP ISSUE
WIP ISSUE
WIP ISSUE 15/08/22 29/08/22 14/10/22 21/10/22 DRAFT DESIGN DEVELOPMENT ISSUE 100% DESIGN DEVELOPMENT
UPDATED 100% DESIGN DEVELOPMENT ISSUE

CASB VVMF FITOUT DEMOLITION (IC) - LEVEL 01


DRAWING NUMBER: HDR-AR-DG-1-10301 10292941 100% DESIGN DEVELOPMENT


ISSUE

As indicated @ A1










100% DD ISSUE


STEENSEN VARMING


MECHANICAL SERVICES


DEMOLITION LAYOUT - LEVEL 1


0		5m		10m 	A1
DATE	DRAWN	DESIGNED	CHECKED	APPROVED	SCALE
28.11.2022	ALO	DC	MC	MC	1 : 100
NORTHPOINT	PROJECT	No.	DRAWING No.		REVISION
	21713	0	M-1100		A















GENERAL NOTES - SERIES A 0300 (DEMOLITION)

- 1. MAKE GOOD ALL EXISTING SURFACES IN PREPARATION FOR NEW WORKS.
- 2. MAKE GOOD ALL VOIDS IN CEILINGS LEFT BY DEMOLISHED WALLS.
- DEMOLISH AND/OR REPLACE EXISTING SERVICES FIXTURES AS REQUIRED.CAP THE SERVICES IF NOT NEEDED REFER TO ENGINEER'S DRAWINGS FOR DETAILS.
- 4. REFER TO STRUCTURE ENGINEER'S DOCUMENTATION FOR ANY STRUCTURE DEMOLITION REQUIREMENTS TO ENSURE INTEGRITY IS MAINTAINED.
- 5. PLAN HAS BEEN PREPARED IN CONJUNCTION WITH THE SURVEY PROVIDED BY LTS DATED 22/06/2022 - REFERENCE NUMBER:32572-107INT
- 6. REFER TO CONTAMINATION REPORT AS PREPARED BY JBS&G REPORT DATED 17 DECEMBER 2021 FOR FURTHER DETAILS REGARDING DEMOLITION REQUIREMENTS OVER ABESTOS CONTAMINATED SITE

LEGEND - SERIES A 0300 (DEMOLITION)





AREA OF TIMBER STRUCTURE TO BE DISMOUNTED



EXISTING WALLS TO BE DEMOLISHED

EXISTING TO BE RETAINED

FOR INFORMATION WIP ISSUE
WIP ISSUE
WIP ISSUE 15/08/22 29/08/22 14/10/22 21/10/22 DRAFT DESIGN DEVELOPMENT ISSUE 100% DESIGN DEVELOPMENT
UPDATED 100% DESIGN DEVELOPMENT ISSUE

CASB VVMF FITOUT DEMOLITION (IC) - LEVEL 01


DRAWING NUMBER: HDR-AR-DG-1-10301 10292941 100% DESIGN DEVELOPMENT


ISSUE

As indicated @ A1










100% DD ISSUE


STEENSEN VARMING


MECHANICAL SERVICES


DEMOLITION LAYOUT - LEVEL 1

0		5m		10m 	A1
DATE	DRAWN	DESIGNED	CHECKED	APPROVED	SCALE
28.11.2022	ALO	DC	MC	MC	1 : 100
NORTHPOINT	PROJECT	No.	DRAWING No.		REVISION
	21713	0	M-1100		A












Appendix D Construction Workers Transportation Strategy

The Children's Hospital at Westmead

Stage 2 and ViralVector Manufacturing
Facility - Refurbishment Works
Construction Workers Transport Strategy



Client Name: Kane Constructions

Reference: 23030



Contents

1.0 INTRODUCTION	4
2.0 STRATEGIES	5
2.1 Public Transport Strategies	7

APPENDICES

Appendix A – Rail Services Appendix B – Bus Services



Document Control

Reference	23030	
Issue	Draft A	18/02/2023
Client Name	Kane Constructions	

Revision Register

Issue	Date	Description	Prepared By	Signed
Draft A	18/02/2023	Draft CWTS	M.R, Q.A	M.K



1.0 Introduction

A Stage Significant Development Application (SSD-10349252) has been approved by Health Administration Corporation for **The Children's Hospital at** Westmead Stage 2 and Viral Vector Manufacturing Facility – Refurbishment Works.

This strategy has been prepared in satisfaction of Consent Condition no. B23 for submission of a Construction Worker Transportation Strategy as part of the Construction Certificate documentation as follows:

B23. Prior to the commencement of construction, the Applicant must submit a Construction Worker Transportation Strategy to the Certifier. The Strategy must detail the provision of sufficient parking facilities or other travel arrangements for construction workers in order to minimise demand for parking in nearby public and residential streets or public parking facilities. A copy of the strategy must be provided to the Planning Secretary for information.



2.0 Strategies

No construction worker parking will be established within the site. The workers will be instructed not to utilise the hospital's staff parking areas. Facilities will be provided within the site to store tools to reduce the need to bring vehicles to site each day to carry their tools. The strategies will be communicated to construction workers during tender interviews, site inductions and regular toolbox talks, ensuring construction workers are aware of the construction worker transportation strategy.

2.1 Public Transport Strategies

Train

The closest railway station to the site is Westmead Train Station, which is 1km (about a 12-minute walk) to the south of the site. Westmead Station is serviced by the T1 North Shore, Northern and Western Line, T5 Cumberland Line and Blue Mountains Line.

Services along the T1 and T5 lines operate every 5 to 10 minutes, with express services to the Sydney CBD (from Parramatta Station). It interchanges with the T9 Northern Line at Strathfield, the T7 Olympic Park Line and the T3 Bankstown Line at Lidcombe and the T2 Inner West and Leppington line at Parramatta, Lidcombe or Strathfield.

The T5 Cumberland Line interchanges with the T1 Western and T2 Inner West and Leppington lines at Parramatta, the T3 Bankstown Line at Cabramatta and Liverpool, and the T8 Airport and South Line at Glenfield. Services on the Blue Mountains Line operate every 30 minutes.

Details of the existing train services are provided in Appendix A.


Bus

The nearest bus stop to/from the site is located on Hawkesbury Road north of Jessie Street and is within a 2-minute 150-metre) walk of the site. The stop is serviced by the following bus routes:

Bus Route	Details	
711	Blacktown to Parramatta via Wentworthville	
712	Westmead Children's Hospital to Parramatta	
818	Westmead Hospitals to Merrylands	
824	Westmead Hospitals to Parramatta via South Wentworthville	


Bus route no. 711, 818 and 824 providing connection to/from the Westmead Station.


23030



Details of the existing bus services and their connections to nearby railway stations/suburbs are provided in the following Figure 2.1.

Figure 2.1: Public Transport





The site is also served by a comprehensive network of bus services with 600m of the site. The bus routes servicing the site vicinity include:

Westmead Hospital, North West Twy along Darcy Road (southbound): 660, 661, 662, 663, 664, 665, 705, 708, 711, 818, 824



- Westmead Hospital, North West Twy along Darcy Road (northbound): 660, 661, 662, 663, 664, 665
- Darcy Road after Hawkesbury Road along Darcy Road (northbound): 705, 708, 711, 818, 824

Bus Route	Details	
660	Castlewood to Parramatta	
661	Blacktown to Parramatta via Kings Langley & North West Twy	
662	Castle Hill to Parramatta via Bella Vista & North West Twy	
663	Rouse Hill Station to Parramatta via Kellyville Ridge	
664	Rouse Hill Station to Parramatta via Kellyville	
665	Rouse Hill Station to Parramatta	
705	Blacktown to Parramatta via Seven Hills	
708	Constitution Hill to Parramatta via Pendle Hill	
711	Blacktown to Parramatta via Wentworthville	
818	Westmead Hospitals to Merrylands	
824	Westmead Hospitals to Parramatta via South Wentworthville	

Details of the existing bus services are provided in Appendix B.

2.2 Off-Street Public Parking

Workers who <u>needed</u> to drive to/from site can rely on the nearby public parking stations (See Figure 2.2):

- Westmead Children's Hospital Car Park, Hawkesbury Road, Westmead (approx. 400 spaces):
 - Details: https://www.secureparking.com.au/en-au/car-parks/australia/new-south-wales/sydney/outer-western-sydney/westmead-childrens-hospital-car-park
- Westmead Hospital P4 (360 spaces)
 - Details: https://www.secureparking.com.au/en-au/car-parks/australia/new-south-wales/sydney/outer-western-sydney/westmead-hospital-car-park?utm_source=business.google.com&utm_medium=organic&utm_campaign=Google+My+Business+NSW+Westmead+Childrens+Hospital+Car+Park






2.3 Future Parramatta Light Rail


The Parramatta Light Rail Stage 1 will connect Westmead to Carlingford via Parramatta CBD and Camellia. The route will ink Parramatta's CBD and train station to the Westmead Precinct. The nearest station will be the Children's Hospital at Westmead Station, located 300m from the site (see Figure 2.3 and Figure 2.4). The Parramatta Light Rail, from Westmead to Carlingford, is expected to open in 2023.



Figure 2.3: Parramatta Light Rail









Appendix A Rail Services

Sydney rail network













Western




Airport South





Eastern Suburbs




Check timetables and trip planners for train services and connections



Routes 423, L23, 426






Picks up and sets down as requested at all stops to Railway Square, then Broadway & Buckland St Ultimo, The University of Sydney (City Rd & Butlin Ave), King St & Missenden Rd Newtown, Newtown Station, Enmore Rd & Edgeware Rd Enmore, Enmore Rd & Addison Rd Marrickville (Enmore Park), then all stops from Marrickville Rd & Illawarra Rd Marrickville.





Westmead Station Public Transport Map









Richmond

Blue Mountains

Stop	: 2145557	Stop: 214511		
660	Parramatta	660	Castle Hill	
661	Parramatta	661	Blacktown	
662	Parramatta	662	Castle Hill	
663	Parramatta	663	Rouse Hill Station	
664	Parramatta	664	Rouse Hill Station	
665	Parramatta	665	Rouse Hill Station	
705	Parramatta	705	Blacktown	
708	Parramatta	708	Constitution Hill	
711	Parramatta	711	Blacktown	
712	Parramatta	712	Westmead Childrens Hospital	
N70	City Town Hall	N70	Penrith	

N71 Richmond

N71 City Town Hall

For more information


Cartansportnsw.info





Appendix B Bus Services







Bus route

Bus route number

Bus route start/finish














Legend

Bus route


Bus route start/finish — T-way/stop 661 Bus route number -- Train line/station














Legend

662 Bus route number








































Legend

665 Bus route number



Diagrammatic Map
 Not to Scale





Legend

Bus route

Bus route number


Diagrammatic Map North Scale





Routes 708, 709







Bus route

708 Bus route number








Routes 711, 712







Bus route
711 Bus route number --


Diagrammatic Map Not to Scale





Routes 711, 712








Bus route
711 Bus route number --

Diagrammatic Map Not to Scale









Legend

818 Bus route number
















Bus route

824 Bus route number

Bus route start/finish














Appendix E Consultation with TfNSW and Council





Appendix F Swept Path Assessments
















Appendix G Traffic Guidance Schemes

