## WolfPeak Report August 2020 - Responses to Non Compliances

Item	Condition	Audit Findings	Recommendation	Party to Action	Completed actions
A20	At least 48 hours before the commencement of construction until the completion of all	Regular environmental reporting (Independent Audit Report, Pre-	Update the website with the information	Completed	Following items have been uploaded to the website
	works under this consent, or such other time as agreed by the Planning Secretary, the	Construction Compliance Report) completed to date are not	listed and maintain website with current		(https://www.hinfra.health.nsw.gov.au/our-projects/project-
	Applicant must:	available on the website as required by part (a)iv of this condition.	information.		search/campbelltown-hospital-redevelopment-stage-2):
	(a)make the following information and documents (as they are obtained or approved)				
	publicly available on its website:	The Complaints Register has not been updated monthly as			1. Monitoring
	i.the documents referred to in condition A2. of this consent;	required by part (a)viii of this condition.			
	ii.all current statutory approvals for the development;				2. 2019 Independent Audit Report (NGH)
	iii.all approved strategies, plans and programs required under the conditions of this	The following items are not up to date as required by part (b) of			
	consent;	this condition:			3. CEMP Rev 6
	iv.regular reporting on the environmental performance of the development in	- Complaints Register (last updated May 2020)			
	accordance with the reporting arrangements in any plans or programs approved under	- Independent Audit Report and response to the findings			4. Complaints register updated to inc July 2020
	the conditions of this consent;	- CEMP (the current version of the CEMP is rev6, the version			, , , , , , , , , , , , , , , , , , , ,
	v.a comprehensive summary of the monitoring results of the development, reported	publicly available is rev0).			5. Wolfpeak Pre-Construction Compliance Report
	in accordance with the specifications in any conditions of this consent, or any	[ ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' '			
	approved plans and programs;				6. August 2020 Independent Audit Report (NGH)
	vi.a summary of the current stage and progress of the development;				
	vii.contact details to enquire about the development or to make a complaint;				
	viii.a complaints register, updated monthly;				
	ix.audit reports prepared as part of any independent audit of the development and				
	the Applicant's response to the recommendations in any audit report;				
	x.any other matter required by the Planning Secretary; and				
	(b)keep such information up to date, to the satisfaction of the Planning Secretary.				
	Tolkeep sach information up to date, to the satisfaction of the rightling secretary.				
1					
1					
B4	Prior to the commencement of construction, the Applicant must provide the Certifying	A record of submitting documentation to the Certifying Authority	Provide Certifying Authority the required	Closed	See email from HI to DPIE - "B4 submission"
			documentation.	Ciosed	Jee email from Al to Drie - D4 Submission
	Authority with documented evidence that the products and systems proposed for use	prior to construction, as required by this condition, is not	documentation.		
	or used in the construction of external walls, including finishes and claddings such as	available.	Once accorded by the Contifuing Authority		
	synthetic or aluminium composite panels, comply with the requirements of the BCA.	As such there is also no ouldeness of Contifuing Authority	Once accepted by the Certifying Authority, provide the documentation to the Planning		
	The Applicant must provide a copy of the decumentation given to the Cartifician	As such, there is also no evidence of Certifying Authority			
	The Applicant must provide a copy of the documentation given to the Certifying	acceptance and subsequent submission to the Planning Secretary.	Secretary.		
	Authority to the Planning Secretary within seven days after the Certifying Authority				
	accepts it.				
B5	Before the commencement of construction, the Applicant must	Non-compliance as identified by the Independent Auditor	This has been resolved: 5582-Dilap Report V2,	Closed	N/A
	(a)consult with the relevant owner and provider of services that are likely to be	(September 2019):	provided to Department 12/06/2019.	ciosed	IN/A
	affected by the development to make suitable arrangements for access to, diversion,	(september 2019): Evidence of submission of the Planning secretary was not	provided to Department 12/06/2019.		
		,	CLOSED		
	protection and support of the affected infrastructure;	available.	CLOSED		
	(b)prepare a dilapidation report identifying the condition of all public infrastructure				
	in the vicinity of the site (including roads, gutters and footpaths); and				
	(c)submit a copy of the dilapidation report to the Planning Secretary, Certifying				
	Authority and Council.				
B12	Within air months of common at af construction the Applicant and a second	No avidence was available to demonstrate that the building Course	Descride Contifuing Authority the governor	СРВ	The Dringing Lieuway a Dispetion to proceed with eath 11 Control Con-
	Within six months of commencement of construction, the Applicant must register for a		, , , , , , , , , , , , , , , , , , , ,	CPB	The Principal issued a Direction to proceed with asbuilt Green Star
	minimum 4 star Green Star rating with the Green Building Council Australia and submit		documentation.		on the 22/06/2020 (CBRE HHE-GCOR-005818).
	evidence of registration to the Certifying Authority, unless the NSW Health	had been registered, or submitted to the CA.			CDD have required and investigation from ADUD
	Engineering Services Guidelines are updated demonstrating equivalency with an				CPB have requested confirmation from ARUP.
	accredited rating scheme to the satisfaction of the Planning Secretary.				Is in a standard CDD and a standard in the standard control of the standard co
					It is noted that CPB are proceeding in accordance with HI ESD
					Guidelines.
	Evidence of retirement of credits or payments to the Biodiversity Conservation Fund in	Non-compliance as identified by the Independent Auditor	This has been resolved:	Closed	N/A
	satisfaction of condition B26 must be provided to the Planning Secretary for approval	(September 2019):	Retirement of ecosystem credits submitted to		
	prior to carrying out development that will impact on biodiversity values.	Evidence of submission of retirement of ecosystems credits was	the Department on 02/09/19.		
		not provide to the Planning Secretary.			
			CLOSED		

## WolfPeak Report August 2020 - Responses to Non Compliances

Item	Condition	Audit Findings	Recommendation	Party to Action	Completed actions
B34	The Construction Waste Management Sub-Plan (CWMSP) must address, but not be limited to, the following:  (a)detail the quantities of each waste type generated during construction and the proposed reuse, recycling and disposal locations;  (b)removal of hazardous materials, particularly the method of containment and control of emission of fibres to the air, and disposal at an approved waste disposal facility in accordance with the requirements of the relevant legislation, codes, standards and guidelines, prior to the commencement of any building works	Non-compliance as identified by the Independent Auditor (September 2019): The CWMSP did not contain the information specified by this condition.	This is resolved: CWMSP, Rev4, 27/06/19. CLOSED	Closed	N/A
B42	No later than two weeks before the date notified for the commencement of construction, a Compliance Monitoring and Reporting Program prepared in accordance with the Compliance Reporting Post Approval Requirements (Department 2018) must be submitted to the Department and the Certifying Authority.  Compliance Reports of the project must be carried out in accordance with the Compliance Reporting Post Approval Requirements (Department 2018). The Applicant must make each Compliance Report publicly available 60 days after submitting it to the Department and notify the Department and the Certifying Authority in writing at least seven days before this is done.		Submit the Pre-Construction Compliance Report to the Department.  Notify the Department and Certifying Authority of intended publication of the Pre-Construction Compliance Report.  Publish the Pre-Construction Compliance Report on the website.  This Compliance Report covers the period from June 2019 through June 2020 and resolves the absence of the December 2019 Compliance Report. This Compliance Report will be submitted to the Certifying Authority and the Department, and published on the website following submission.	Closed	Following items have been uploaded to the website (https://www.hinfra.health.nsw.gov.au/our-projects/project-search/campbelltown-hospital-redevelopment-stage-2):  1. 2019 PCC Report Rev 1  2. 2020 Wolfpeak Audit  Find attached correspondence confirming approval from DPIE for PCC report (email DPIE email B42 approval)  Principal to provide evidence the following was issued to the Dept of Planning:  1. 2020 Wolfpeak Audit (final report) to be attached with this NCR response.
C13	The public way (outside of an approved construction works zone) must not be obstructed by any materials, vehicles, refuse, skips or the like, under any circumstances. Non-compliance with this requirement will result in the issue of a notice by the relevant Authority to stop all works on site.	Complaint made 4/11/2019 (complaints register), that construction fencing was blocking car spaces in hospital car park.  The fencing was installed for 1 business day to facilitate safe access to remove storage container. Fencing subsequently removed and parking spaces reinstated. Complainant contacted and offered apology for inconvenience.	No further action and no further complaints made to date.  CLOSED	Closed	N/A
C21	For the duration of the construction works:  (a)street trees must not be trimmed or removed unless it forms a part of this development consent or prior written approval from Council is obtained or is required in an emergency to avoid the loss of life or damage to property,  (b)all street trees must be protected at all times during construction. Any tree on the footpath, which is damaged or removed during construction due to an emergency, must be replaced, to the satisfaction of Council;  (c)all trees on the site that are not approved for removal must be suitably protected during construction as per recommendations of the Arboricultural Impact Assessment prepared by Ecological Australia dated 7 December 2018; and  (d)if access to the area within any protective barrier is required during the works, it must be carried out under the supervision of a qualified arborist. Alternative tree protection measures must be installed, as required. The removal of tree protection measures, following completion of the works, must be carried out under the supervision of a qualified arborist and must avoid both direct mechanical injury to the structure of the tree and soil compaction within the canopy or the limit of the former protective fencing, whichever is the greater.	Non-compliance as identified by the Independent Auditor (September 2019): Trees on the southern boundary were not protected. This has been resolved (photos 24/06/20)	This has been resolved: Trees were protected following identification of the issue during the audit. CLOSED	Closed	N/A

## WolfPeak Report August 2020 - Responses to Non Compliances

Item	Condition	Audit Findings	Recommendation	Party to Action	Completed actions
C38	Independent Audits of the development must be carried out in accordance with:	The initial Independent Audit was due to be completed 1/07/2019	Ensure Independent Audits are conducted at	СРВ	CPB to correctly schedule audits in accordance with the audit plan
	(a)the Independent Audit Program submitted to the Department and the Certifying	but was scheduled/ carried out 1 month later (26/08/2019), with	the frequencies set out in the Independent		going forward.
	Authority under condition C36 of this consent; and	the Report dated September 2019.	Audit Program.		
	(b)the requirements for an Independent Audit Methodology and Independent Audit				
	Report in the Independent Audit Post Approval Requirements (Department 2018).	The subsequent Independent Audit was programmed for			
		24/02/2020, but due to changed timings of initial Independent			
		Audit, has amended date of 23/03/2020. This subsequent			
		Independent Audit was undertaken July 2020 (3months later than			
		the requirement).			
C39	In accordance with the specific requirements in the Independent Audit Post Approval	The proponent's responses to the Independent Audit Report is not	Prepare a response to the Audit Report and	Closed	Following item has been uploaded to the website
	Requirements (Department 2018), the Applicant must:	available.	submit to the Department and Certifying		(https://www.hinfra.health.nsw.gov.au/our-projects/project-
	(a)review and respond to each Independent Audit Report prepared under condition		Authority.		search/campbelltown-hospital-redevelopment-stage-2):
	C38(a) of this consent;	The records of submission of the response to the Department and			
		Certifying Authority is not available	Notify the Department and certifying		1. 2019 Independent Audit Report (NGH)
	(c)make each Independent Audit Report and response to it publicly available within 60	, 6,	Authority of proposed publication of the		, , , , , , , , , , , , , , , , , , , ,
	days after submission to the Department and notify the Department and the Certifying	The Independent Audit Report is not publicly available and.	Audit report, and the proponent's response,		Wolfpeak Pre-Construction Compliance Report (2019)
		therefore, a record of notifying the Department and Certifying	and publish both on the website		, p
		Authority of its publication is also not available.			
C43	The Department must be notified in writing to compliance@planning.nsw.qov.au	Non-compliances were identified in the Pre-Construction	Notify identified non-compliances in	Closed	Principal to issue the Independent Audit Report (NGH) audit
	within seven days after the Applicant becomes aware of any non-compliance. The	Compliance Report and the first Independent Audit. Records of	accordance with these conditions.		report to Dept of Planning (as 2020 report includes non-
		submitting these reports and responses to the non-compliances			conformances)
		identified, have not been made available to demonstrate			
	compliance.	compliance with this condition.			2. Principal to issue the Wolfpeak audit report to Dept of Planning
					(as 2020 report includes non-conformances)
					, , , , , , , , , , , , , , , , , , , ,
					Completed
C44	The notification must identify the development and the application number for it, set	Non-compliances were identified in the Pre-Construction	Notify identified non-compliances in	Closed	Principal to issue the NGH audit report to Dept of Planning (as
	out the condition of consent that the development is non-compliant with, the way in	Compliance Report and the first Independent Audit. Records of	accordance with these conditions.		2020 report includes non-conformances) - attached to (CPB Con-
		submitting these reports and responses to the non-compliances			CCOR-000314)
		identified, have not been made available to demonstrate			,
		compliance with this condition.			2. Principal to issue the Wolfpeak audit report to Dept of Planning
					(as 2020 report includes non-conformances)
					, , ,
					Completed
C46	Within three months of:	The CEMP was reviewed and revised 20/06/19, 27/06/19,	The most recent review of the CEMP	Closed	CPB to ensure CEMP is issued to the Certifying Authority and the
	(a)the submission of a compliance report under condition B42;	28/06/19 and 28/01/20.	(28/01/20) has addressed the need for a		Department of Planning for any future updates.
	(b)the submission of an incident report under condition C42;		review following the previous triggers listed		
	(c)the submission of an Independent Audit under condition C39;	Evidence of the review of the plans (CEMP) within 3 months	under (a) – (e) of this condition.		Current CEMP issued to DPIE and uploaded to website
		following the pre-construction compliance report being issued			
	(e)the issue of a direction of the Planning Secretary under condition A2 which requires	(issued June 2019) is not available.	Ensure reviews are carried out within three		
	a review,	•	months of each triggering event into the		
	the strategies, plans and programs required under this consent must be reviewed, and	Evidence of the review of the plans (CEMP) within 3 months	future and notify the Department and		
	the Department and the Certifying Authority must be notified in writing that a review	following the Independent Audit Report being issued (issued Sept	Certifying Authority that the reviews are		
1	, , , , , , , , , , , , , , , , , , , ,	2019) is not available.	being carried out.		
		Record of notification made to the Department and Certifying			
		Authority that each review is being undertaken is not available			