NGH Independant Audit Report August 2020 - Responses to Non Compliance Items

Item	Condition	Audit Findings	Recommendation	Party to Action	Action
A20	At least 48 hours before the commencement of construction until the	The compliance management program is available on the website.	The 2019 compliance report	Closed	Following items have been uploaded to the website
	completion of all works under this consent, or such other time as agreed by	However, neither the compliance report nor the first audit report	and the independent audit		(https://www.hinfra.health.nsw.gov.au/our-
	the Planning Secretary, the Applicant must:	are available on the website these items are required to be on the	report and any relevant		projects/project-search/campbelltown-hospital-
	a)make the following information and documents (as they are obtained or	website as defined in B42)	monitoring should be made		redevelopment-stage-2):
	approved) publicly available on its website:		publicly available.		
	(iv)regular reporting on the environmental performance of the development	There are no monitoring results available on the website.			1. Monitoring records
	in accordance with the reporting arrangements in any plans or programs				
	approved under the conditions of this consent;	Due to the non-compliance with a) iv), v) and ix) the audit found			2. 2019 Independent Audit Report (NGH) and Aug
		that information on the website was not up to date.			2020 Report (NGH)
	reported in accordance with the specifications in any conditions of this				2 6 1 7 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
	consent, or any approved plans and programs;				3. Complinace Reports (Wolfpeake) from Aug 2020 and Dec 2020
	(ix)audit reports prepared as part of any independent audit of the development and the Applicant's response to the recommendations in any				and Dec 2020
	audit report;				
	(b) keep such information up to date, to the satisfaction of the Planning				
	Secretary.				
B42	·	The pre construction compliance report met the requirements of	Compliance reports should be	Closed	Following items have been uploaded to the website
	construction, a Compliance Monitoring and Reporting Program prepared in	Compliance Reporting Post Approval Requirements (Department	scheduled so that they occur in		(https://www.hinfra.health.nsw.gov.au/our-
	accordance with the Compliance Reporting Post Approval Requirements	2018).	accordance with Compliance		projects/project-search/campbelltown-hospital-
	(Department 2018) must be submitted to the Department and the	The Compliance Reporting Post Approval Requirements (2018)	Reporting Post Approval		redevelopment-stage-2):
	Certifying Authority.	requires that compliance reports are prepared at intervals no	Requirements (Department		
	Compliance Reports of the project must be carried out in accordance with	greater than 26 weeks.	2018).		2019 Wolfpeak Pre-Construction Compliance
		Wolfpeak have been engaged to prepare the June 2020	Compliance reports should be		Report
		compliance report. The compliance report due in December 2019	made available on the website		
	after submitting it to the Department and notify the Department and the	was not prepared.			
	Certifying Authority in writing at least seven days before this is done.	HI Submitted the Compliance report to the Department on the 12			
		July 2019. The report has not been made publicly available.			
C6	Activities may be undertaken outside of the hours in condition C5 if	Works have been undertaken outside of these hours including on	Out of hours works must be	Closed	DPIE approval provided 18-11-2019
1	required:	the 6,7 and 8 December for the Commissioning of a crane. A	approved by the planning		
	(a) by the Police or a public authority for the delivery of vehicles, plant or	neighbourhood drop occurred to notify affected residents.	Secretary in advance of the	(CPB had received approval from the	
	materials; or	However as these works do not conform to the requirements of	1	Principal to proceed with Sunday	
	(b) in an emergency to avoid the loss of life, damage to property or to	C6 a, b. or c a variation to the working hours is required in	part a, b, or c of this condition.	works - attached - which included	
	prevent environmental harm; or	advance of out of hours works. The audit found no evidence that a		flyer drop)	
	(c) where the works are inaudible at the nearest sensitive receivers; or	variation to working hours was approved in advance in writing by			
	(d) where a variation is approved in advance in writing by the Planning	the Planning Secretary.			
	Secretary or her nominee if appropriate justification is provided for the				
	works.				
	Notification of such activities must be given to affected residents before				
1	undertaking the activities or as soon as is practical afterwards.				
C14	The development must be constructed to achieve the construction noise	Noise monitoring has not been undertaken to test compliance	Noise monitoring should occur	СРВ	CPB to review noise monitoring in accordance with
1	management levels detailed in the Interim Construction Noise Guideline	with the noise management levels, however the Construction	to test compliance with the		requirements of the CNVMP with ARUP.
	(DECC, 2009). All feasible and reasonable noise mitigation measures must	Noise and Vibration Management Plan (CNVMP) identifies that	construction noise management		·
	be implemented and any activities that could exceed the construction noise	exceedances may occur in Stage 2A.	levels.		Note: Nil noise complaints received to date.
		Table 4.3 of the CNVMP set the target of zero of non-compliant			·
1	management and mitigation measures identified in the approved	monitoring results, but monitoring has not occurred to test			
1	Construction Noise and Vibration Management Plan.	compliance. Therefore. this audit found that there is no way to			
		check that the construction noise management levels detailed in			
		the Interim Construction Noise Guide have been met.			
		Furthermore, the requirement to monitor was also raised in an			
		internal audit as an NC on the 29th June 2020.			
			<u>J</u>		

NGH Independant Audit Report August 2020 - Responses to Non Compliance Items

Item	Condition	Audit Findings	Recommendation	Party to Action	Action
C17	Any noise generated during construction of the development must not be offensive noise within the meaning of the Protection of the Environment Operations Act 1997 or exceed approved noise limits for the site.	The CNVMP identifies that exceedances may occur in Stage 2A. As no noise monitoring has occurred to date there is no way to check if noise has exceeded approved noise limits for the site, therefore the audit cannot determine compliance with this condition. It is noted that there have been no complaints regarding noise	Noise monitoring should occur to test compliance with the construction noise management levels.	Closed.	Stage 2A was during bulk earthworks, the works are now completed and no complaints were receieved. No further action required.
C37	Table 1 of the Independent Audit Post Approval Requirements (Department 2009) is amended so that the frequency of audits required in the construction phase is: (a)An initial construction Independent Audit must be undertaken within eight weeks of the notified commencement date of construction; and (b)A subsequent Independent Audit of construction must be undertaken no later than six months from the date of the initial construction Independent Audit.	The initial audit date is the date that all documentation is submitted to DPIE. This occurred on the 26 November 2019, therefore the second audit was due in late May 2020.	Audits should be scheduled so that they occur within the timeframe defined in the audit plan.	СРВ	CPB to correctly schedule audits in accordance with the audit plan going forward.
C38	Independent Audits of the development must be carried out in accordance with: (a) the Independent Audit Program submitted to the Department and the Certifying Authority under condition C36 of this consent; and (b) the requirements for an Independent Audit Methodology and Independent Audit Report in the Independent Audit Post Approval Requirements (Department 2018).	It is noted that this audit was not undertaken 26 weeks form the first audit and therefore not in compliance with the audit program. This audit has been undertaken in accordance with the Independent Audit Methodology and Independent Audit Report in the Independent Audit Post Approval Requirements (Department 2018).	Audits should be scheduled so that they occur within the 26 week timeframe	СРВ	CPB to correctly schedule audits in accordance with the audit plan going forward.
C39	In accordance with the specific requirements in the Independent Audit Post Approval Requirements (Department 2018), the Applicant must: (a)review and respond to each Independent Audit Report prepared under condition C38(a) of this consent; (b)submit the response to the Department and the Certifying Authority; and (c)make each Independent Audit Report and response to it publicly available within 60 days after submission to the Department and notify the Department and the Certifying Authority in writing at least seven days before this is done.	The 2019 audit report and response document was not publicly available at the time of the audit.	Independent audit reports should be made available on the website	Closed.	Following items have been uploaded to the website (https://www.hinfra.health.nsw.gov.au/our-projects/project-search/campbelltown-hospital-redevelopment-stage-2): 1. 2019 Independent Audit Report (NGH
C43	The Department must be notified in writing to compliance@planninq.nsw.qov.au within seven days after the Applicant becomes aware of any non-compliance. The Certifying Authority must also notify the Department in writing to compliance@planninq.nsw.qov.au within seven days after they identify any non-compliance.	The audit found no evidence that the department was notified in writing of the non -compliances raised the 2019 independent audit report within seven days of the applicant being provided the draft audit report	Notification of non-compliances should be made available to the Department in accordance with this condition	Closed.	Principal to issue the 2020 Independent Audit Report (NGH) to Dept of Planning (as 2020 report includes non-conformances). Completed.
C46	Within three months of: (a) the submission of a compliance report under condition B42; (b) the submission of an incident report under condition C42; (c) the submission of an Independent Audit under condition C39; (d) the approval of any modification of the conditions of this consent; or (e) the issue of a direction of the Planning Secretary under condition A2 which requires a review, the strategies, plans and programs required under this consent must be reviewed, and the Department and the Certifying Authority must be notified in writing that a review is being carried out.	The audit notes that the CEMP has been reviewed twice since the first audit and the pre construction compliance report. The audit did not find evidence that the Department had been notified of these reviews	The Department & Certifier should be notified in writing of any reviews of plans or strategies within three months of the submission of any of these reports.	Closed.	Principal to issue Rev 6 of the CEMP to Dept of Planning (issued to the Principal in CPB Con-TRANSMIT-001870 - 9/8/2020) CPB have issued Rev 6 to the certifier on the 17/07/2020 - CPB Con-TRANSMIT-001658. Completed.

NGH Independant Audit Report August 2020 - Responses to Non Compliance Items

Item	Condition	Audit Findings	Recommendation	Party to Action	Action
C47	If necessary to either improve the environmental performance of the	The CEMP have been updated to reflect the changed conditions	Plans, strategies and programs	Closed.	Completed
	development, cater for a modification or comply with a direction, the	(specifically Table 2-2 of the CEMP). However the audit found no	required under the consent		
	strategies, plans and programs required under this consent must be revised,	evidence that these documents were submitted to the Certifying	should be made revised as		
	to the satisfaction of the Certifying Authority. Where revisions are required,	Authority for approval within six weeks of the review	required by this condition to the		
	the revised document must be submitted to the Certifying Authority for		satisfaction of the certifier and		
	approval within six weeks of the review.		then submitted the certifier for		
			approval.		