Health Infrastructure NSW

Westmead PSB and MSCP Construction Noise Monitoring

Noise monitoring report 2023-09-01 to 2023-09-30

AC22

v1 | 13 October 2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Arup Pty Ltd ABN 18 000 966 165



Arup Level 10 201 Kent Street PO Box 76 Millers Point Sydney 2000 Australia www.arup.com



Document Verification



		Westmead PSB and MSCP Construction Noise		Job number		
		Monitoring			271985	
Document title Document ref			toring report		File reference	
		2023-09-01	to 2023-09-30		v1	
		AC22				
Revision	Date	Filename	271985-AC22 v1 PSB and MSCP Noise monitoring - September 2023.pdf			
v1 13/10		Description	Issue			
			Prepared by	Checked by	Approved by	
		Name	Matthew Boutte	Clemence Terraz	Clemence Terraz	
		Signature	Matthew Boutle	The state of the s	THE STATE OF THE S	
		Filename				
		Description				
			Prepared by	Checked by	Approved by	
		Name				
		Signature				
		Filename				
		Description				
			Prepared by	Checked by	Approved by	
		Name				
		Signature				
		Filename		1	•	
		Description				
			Prepared by	Checked by	Approved by	
		Name				
		Signature				
			Issue Docum	ent Verification with I	Document \(

Contents

			Page	
1	Intro	duction	1	
2	Noise	logger locations	2	
	2.1	Noise Logger relocation	3	
3	Noise	Noise Management Levels		
	3.1	Management Level updates	4	
4	Noise	monitoring results	5	
	4.1	Outages	5	
	4.2	Exceedances	5	
	4.3	Daily noise monitoring results	6	

Appendices

Appendix A

Noise Monitoring Daily Results

1 Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of Health Infrastructure NSW to install noise monitors within the Central Acute Services Building (CASB), Children's Hospital Westmead (CHW) and Kids Research (KR) and Ronald McDonald House (RMH) buildings to monitor construction noise from the Paediatric Service Building (PSB) and Multi Storey Car Park (MSCP) development sites in the Westmead Precinct.

The noise loggers have been setup to send email and SMS notifications to stakeholders when construction Noise Management Levels (NMLs) are exceeded.

This report details noise measurement results from 1 September 2023 to 30 September 2023 inclusive.

2 Noise logger locations

Acoustic Research Labs Ngara noise loggers have been installed in the locations shown in Figure 1 and Figure 2 below.

The noise loggers were calibrated by Acoustic Research Labs (NATA-accredited calibration) in November 2021.




Figure 1: PSB noise monitoring locations.




Figure 2: MSCP noise monitoring locations.

2.1 Noise Logger relocation

No logger relocation to report during this period.

3 Noise Management Levels

The current construction Noise Management Levels for each internal monitoring location are set out in Table 1.

Measurement data taken from 'standard' construction work hours for the project only are assessed against the Noise Management Level criteria, being:

- 7am-6pm Mon-Fri
- 8am-1pm Sat
- No work on Sundays and Public Holidays.

As part of the previous installation works a baseline noise study was conducted to determine appropriate noise management level. Refer to Arup's *Baseline noise measurements* report¹ for details regarding how these Management Levels were nominated.

Table 1: Baseline noise measurement results.

Logger ID	Location	Noise Management Level (upper limit), dB L _{Aeq,15min}
Westmead 1	CHW Ground Floor room 51DM047 – kitchen of the endocrinology conference room (facing PSB site)	60
Westmead 5	CASB Level 3 Operating Theatre Store Room WM11K.03.3264 (facing PSB site)	50
Westmead 6	CASB Level 6 Cleaner's Room WM11K.06.6079 (facing PSB site)	52
Westmead 7	KR Level 3 Radiation Room 33 RF041(facing PSB site)	58
Westmead 2	CHW Level 2 Parent Kitchen 92BW025 (facing MSCP site)	64
Westmead 3	RMH Level 1 Store Room 101 (facing MSCP site)	47

3.1 Management Level updates

The following provides a progressive record of management level updates:

None to-date.

¹ Arup report reference 271985-AC02.

4 Noise monitoring results

4.1 Outages

Noise monitoring outages are shown below. This excludes outages related to logger data collection and calibration.

Table 2: Noise logger outages during monitoring period.

Logger Id	Noise logger location	Outages
Westmead 1	CHW Ground Floor room 51DM047 – kitchen of the endocrinology conference room (facing PSB site)	1/09/2023 to 30/09/2023
Westmead 5	CASB Level 3 Operating Theatre Store Room WM11K.03.3264 (facing PSB site)	-
Westmead 6	CASB Level 6 Cleaner's Room WM11K.06.6079 (facing PSB site)	-
Westmead 7	KR Level 3 Radiation Room 33 RF041(facing PSB site)	N/A ¹
Westmead 2	CHW Level 2 Parent Kitchen 92BW025 (facing MSCP site)	2/09/2023 to 30/09/2023
Westmead 3	RMH Level 1 Store Room 101 (facing MSCP site)	1/09/2023 to 30/09/2023

Note 1: Westmead 7 logger was temporarily relocated to the WIMR bike store room on Thursday 10 August 2023 to support the VVMF construction project.

4.2 Exceedances

The number of Management Level exceedances recorded at each noise monitoring location during the assessment period are shown below.

Table 3: Recorded Management Level exceedances.

Logger Id	Noise logger location	Noise Management Level exceedance instances	
Westmead 1	CHW Ground Floor room 51DM047 – kitchen of the endocrinology conference room (facing PSB site)	-	
Westmead 5	CASB Level 3 Operating Theatre Store Room WM11K.03.3264 (facing PSB site)	198	
Westmead 6	CASB Level 6 Cleaner's Room WM11K.06.6079 (facing PSB site)	83	
Westmead 7	KR Level 3 Radiation Room 33 RF041(facing PSB site)	N/A ¹	
Westmead 2	CHW Level 2 Parent Kitchen 92BW025 (facing MSCP site)	-	
Westmead 3	RMH Level 1 Store Room 101 (facing MSCP site)	-	

Logger Id	Noise logger location	Noise Management Level	
		exceedance instances	

Note 1: Westmead 7 logger was temporarily relocated to the WIMR bike store room on Thursday 10 August 2023 to support the VVMF construction project, hence all potential exceedances recorded by this logger are currently not relevant for this project.

It is the responsibility of Ford Civils (the Head Contractor) to respond to each Noise Management Level exceedance when it occurs and record the outcome of the exceedance investigation (cause of NML exceedance, any noise mitigation measures implemented to address the exceedance, etc.).

4.3 Daily noise monitoring results


Daily noise monitoring results are showing for each location in Appendix A.

Appendix A


Noise Monitoring Daily Results


A1 CASB Level 3 Operating Theatre Store Room WM11K.03.3264 (Westmead 5)


AC22 | v1 | 13 October 2023 | Arup 271985-AC22 V0-1 PSB AND MSCP NOISE MONITORING - SEPTEMBER 2023

























A2 CASB Level 6 Cleaner's Room WM11K.06.6079 (Westmead


AC22 | v1 | 13 October 2023 | Arup



























A3 CHW Level 2 Parent Kitchen 92BW025 (facing MSCP site) (Westmead 2)

AC22 | v1 | 13 October 2023 | Arup 271985-AC22 V0-1 PSB AND MSCP NOISE MONITORING - SEPTEMBER 2023





Health Infrastructure NSW

Westmead VVMF Construction Noise Monitoring

Noise monitoring report 2023-09-01 to 2023-09-30

Reference: AC06

v1 | 13 October 2023

This report takes into account the particular instructions and requirements of our client. It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Australia Pty Ltd | ABN 76 625 912 665

Arup Australia Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia arup.com



Document Verification

Project title Westmead VVMF Construction Noise Monitoring

Document title Noise monitoring report 2023-09-01 to 2023-09-30

 $\begin{array}{ll} \mbox{Job number} & 271985 \\ \mbox{Document ref} & AC06 \end{array}$

File reference

1	13/10/23	Description		283812_v1_VVMF Construction Noise Impact Assessment – September 2023		
		•	Issue	•		
			Deep and by	Oh a alsa d has	Annual des	
		-	Prepared by	Checked by	Approved by	
		Name	Matthew Bout	e Clemence Terr	raz Clemence Terra	
		Signature	Matthew Bou	the state	ntos	
		Filename				
		Description				
			Prepared by	Checked by	Approved by	
		 Name	Tropared by	Oncored by	Approved by	
		Signature				
		Signature				
		Filename				
		Description				
			Prepared by	Checked by	Approved by	
		Name				
		Signature				

Contents

1.	Introduction	1	
2.	Noise logger location	2	
2.1	Noise logger relocation	4	
3.	Noise Management Levels	5	
3.1	Management Level updates	5	
4.	Noise monitoring results	6	
4.1	Outages	6	
4.2	Exceedances	6	
Table	es		
Table	1: Logger relocation records	4	
Table	2: Noise Management Levels	5	
Table	3: Noise logger outages during monitoring period	6	
Table	4: Recorded NML exceedances	6	
Figur	res		
Figure	e 1: VVMF noise monitoring locations	3	
Appe	endices		
Apper	ndix A	A-7	
Noise monitoring results			
A.1	A.1 WIMR L1 Bike Room (C.1.06)		

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of Health Infrastructure NSW to install a noise monitor within the Westmead Institute for Medical Research (WIMR) to monitor and manage noise from the construction of the Viral Vector Manufacturing Facility (VVMF) in the Westmead Precinct.

The noise logger was deployed on the 8th of March 2023 and has been setup to send email and SMS notifications to stakeholders when construction Noise Management Levels (NMLs) are exceeded.

This report details noise measurement results from 1 September 2023 to 30 September 2023 inclusive.

2. Noise logger location

One Acoustic Research Labs Ngara noise logger is installed at the location shown in Figure 1 below.

The noise logger was calibrated by Acoustic Research Labs (NATA accredited calibration) in November 2021.

On Thursday 10 August 2023, the Ngara noise logger Westmead 4 (previously installed in WIMR Clean prep room) was temporarily replaced by the Ngara noise logger Westmead 7 (previously installed in KR radiation room as part of the PSB and MSCP noise monitoring project). The decision to swap Westmead 4 noise logger with Westmead 7 noise logger was driven by concerns about the performance of Westmead 4 noise logger.

The noise loggers were calibrated by Acoustic Research Labs (NATA accredited calibration) in November 2021.




Figure 1: VVMF noise monitoring locations

2.1 Noise logger relocation

No logger relocation to report within this period.

A summary of all logger relocations can be found in Table 1 below.

Table 1: Logger relocation records

Logger ID	Original Location	Current location		
	Location	Date moved	Location	
Westmead 4	WIMR Level 1 Mice holding room	19/4/2023	WIMR Level 1 Clean Prep Room	
Westmead 4	WIMR Level 1 Clean Prep Room	10/08/2023	Removed from site	
Westmead 7	KR Level 3 Radiation Room	10/08/2023	WIMR Level 1 Bike Parking room	

3. Noise Management Levels

The current Construction Noise Management Levels (NMLs) are set out in Table 2. The NMLs have been determined following a baseline noise study conducted in April 2023. (Refer to Arup's Westmead Hospital N&V Monitoring – Attended Noise Measurements – VVMF Construction Activity¹ memo for details regarding how these NMLs were nominated.)

Measurement data taken from 'standard' construction work hours for the project only are assessed against the Noise Management Level criteria, being:

7am-6pm Mon-Fri

8am-1pm Sat

No work on Sundays and Public Holidays.

The NMLs levels in Table 2 were determined following both the review of current noise levels within the mice holding room when no construction was conducted, and available information with regards to the sensitivity to noise of research animals. The NMLs below represent the level of construction noise if exceeded may result in a negative impact on research animals.

To safeguard the research animals, the previously established NMLs were retained despite relocating the logger. However, it's important to note that the results may be conservative due to the logger's closer proximity to the construction works.

Table 2: Noise Management Levels

Logger ID	Location	Noise Management Level, dB	Description
Westmead 4	WIMR L1 Clean Prep Room (I.1.23)	L _{Amax} 85	For short duration high noise levels
(1/08/2023 – 10/08/2023)	ROOM (1.1.23)	L _{Aeq(1minute)} 69	For more continuous noise generation
Westmead 7	WIMR L1 Bike Room (C.1.06)	L _{Amax} 85	For short duration high noise levels
(10/08/2023 – On Going)	(C.1.00)	L _{Aeq(1minute)} 69	For more continuous noise generation

3.1 Management Level updates

The following provides a progressive record of management level updates:

None-to-date

_

¹ Arup report reference: 283812-16

4. Noise monitoring results

4.1 Outages

Noise monitoring outages are shown below. This excludes outages related to logger data collection and calibration.

Table 3: Noise logger outages during monitoring period

Logger ID	Noise logger location	Outages
Westmead 7	WIMR L1 Bike Room (C.1.06)	2/09/2023 (6:41 – 9:02)

4.2 Exceedances

The number of Noise Management Level exceedances recorded during the assessment period are shown below.

Table 4: Recorded NML exceedances

Logger Id	Noise logger location	Noise Management Level exceedance instances	
		Short duration L _{Amax} criteria	Continuous L _{Aeq(1minute)} criteria
Westmead 7	WIMR L1 Bike Room (C.1.06)	13	5


It is noted that the exceedances of the NMLs may be the result of noise generated by either internal activities unrelated to construction, or by construction activities.

It is the responsibility of Ford Civils (the Head Contractor) to respond to each NML exceedance when it occurs and record the outcome of the exceedance investigation (cause of NML exceedance, any noise mitigation measures implemented to address the exceedances, etc.).


Appendix A

Noise monitoring results


A.1 WIMR L1 Bike Room (C.1.06)




























Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - WIMR - BSF Mice Holding Room - Rack - September 2023

CVM/ WIMR/202309

Issue 1 | 13/10/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/WIMR/202309

File reference _

Revision	Date	Filename	Mice Holdi	ing Room - Ra	3678 WIMR - BSF ck - Summary of ments (01-09 to 30
Issue 1	13/10/2023	Description	Issue		
			Prepared by	Checked by	Approved by
		Name	PR	MJW	MJW
		Signature	Raval	Mile	MA
		Filename			
		Description			
				0	
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name	<u>-</u>		
		Signature			

Issue Document Verification with Document

Contents

Exe	cutive Summary	3
	Introduction	
	Monitor Location	
	Recorded Data	
Арр	endix A: Calibration Certificates	٠.٤

Executive Summary

This report summarises the vibration monitoring data recorded at WIMR - BSF Mice Holding Room - Rack, over one month – from 01/09/2023 to 30/09/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/09/2023 to 30/09/2023 at the WIMR - BSF Mice Holding Room - Rack.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
13	0

PPV Vibration Levels




Figure 2: Measured vibration levels for 01/09/2023 to 30/09/2023 at the WIMR - BSF Mice Holding Room - Rack.

The table below summarises the number of Peak Particle Velocity (PPV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
14	3

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the VVMF Innovation Centre development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at WIMR - BSF Mice Holding Room - Rack during the period of the 01/09/2023 to 30/09/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours
Monday to Friday	7:00am to 6:00pm
Saturday	8:00am to 1:00pm
Sunday	No works
Public Holidays	No works

2. Monitor Location

The location of this monitor is shown below in Figure 3.




Figure 3: WIMR - BSF Mice Holding Room - Rack vibration monitor location

Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11 geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/09/2023 and 30/09/2023. The recorded data is shown in blue, while the limit of 0.18mm/s (V_{RMS}) is shown in red.




Figure 4: Measured RMSV vibration levels for 01/09/2023 to 30/09/2023 at the WIMR - BSF Mice Holding Room - Rack.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
13	0

Figure 5 below shows the peak particle vibration levels (PPV velocity) recorded between 01/09/2023 and 30/09/2023. The recorded data is shown in blue, while the limit of 0.6mm/s (V_{PPV}) is shown in red.




Figure 5: Measured PPV vibration levels for 01/09/2023 to 30/09/2023 at the WIMR - BSF Mice Holding Room - Rack.

The table below summarises the number of PPV limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
14	3

Appendix A: Calibration Certificates

GeoSIG

103677_GS_Test_Record_GMSplus.docx

Test Record GMSplus

Test Record	1	Job	31057	
S/N	103677	Test Procedure	GS_GMSplus_TestProcedure_V01	

Customer	AU ARUP Riddet	Date	01.02.2018
		Tested by	Ross Baradoy

Model	GMSplus	103677	Option 1		
Туре	3Ch		Option 2		
Description	Recorder		Option 3		
Main board	GS_IA18_S-MN.V06.H2	160281	Option 4		
Conn. board	GS_IA18_S-MN.V06.H2	160305	Option 5		
Input range	± 10 V DIFF		Option 6		
Sensor 1	VE-11	56865	Ext. Option 1	GXX-3GUE	17738
Sensor 2	0		Ext. Option 2		
Power	15 VDC		Ext. Option 3		
Armdas/Predas	21.12.16		MAC	8C:8E:76:00:C2:01	
Linux	gms-linux-firmware-r121_2	0170321.gsfw	DSP	51.03.05	
			RTC	80.02.03	

Remarks:

1. Test Equipment

1.1. Test equipment is as per list and ready

2. Visual Check

2.1. No defects found during visual check

3. Configuration

3.1. Description	GMSplus GeoSIG Ltd
3.2. Memory	8 GB
3.3. Station	GSGMS
3.4. Location	Australia
3.5. Sampling rate	200 SPS
3.6. Units	mm/s
3.7. LSB value	0.0000132500000mm/s /count
3.8. Pre event	5 s
3.9. Post event	10 s
3.10. Trigger level	2 and 3 mm/s
3.11. Alarms Trigger level	n/a

4. Sensor input test

4.1. AC input test	⊠ Ok
4.2. DC input test	⊠ Ok
4.3. Noise test	⊠ Ok

Page 9

GeoSIG
Page 2/2

103677_GS_Test_Record_GMSplus.docx 5. Real sensor test

5.	Real	sensor	tes

5.1. Test pulse	⊠ Ok 🔲 n/a
5.2. Event X-Y-Z	⊠ Ok 🔲 n/a
5.3. Tilt	⊠ Ok 🔲 n/a
5.4. Over range	⊠ Ok 🔲 n/a

6. Options testing

6.1. GMS-Wi-Fi	☐ Ok n/a
6.2. GMS-GPS	☐ Ok ⊠ n/a
6.3. GXX-3GUM	⊠ Ok 🔲 n/a
6.4. ALC, Config:	☐ Ok n/a
6.5. GMS-Interconnection	☐ Ok n/a
6.6. Serial modem	☐ Ok 🗵 n/a
6.7. Ethernet modem	☐ Ok n/a
6.8. Sensor junction box	☐ Ok 🗵 n/a

7. Physical inspection

7.1. Housing	⊠ Ok
7.2. Fixation and screws	⊠ Ok
7.3. Cables and connectors	⊠ Ok
7.4. Labels	⊠ Ok
7.5. Cleanness	⊠ Ok

8. Configuration backup

8.1. Instrument configuration (*.xml)	⊠ Ok
8.2. Software configuration (*.gsc)	⊠ Ok
8.3. Test files archived	⊠ Ok

Final Acceptance

All tests were executed according to the test procedure and all results were checked and are according to the specifications.

Tested by

Ross Baradoy

26.02.2018

Approved by

Tobias Liesching

02.03.2018



Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - KR - Gait Lab - September 2023

CVM/ KR/202309

Issue 1 | 13/10/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/KR/202309

File reference _

Revision	Date	Filename	Westmead Hospital – 103156 KR - Gait Lab - Summary of Recent Vibration Measurments (01-09 to 30-09).docx			
Issue 1	13/10/2023	Description	Issue			
			Prepared by	Checked by	Approved by	
		Name	PR	MJW	MJW	
		Signature	Rain	Miss	Mes	
		Filename				
		Description				
			Prepared by	Checked by	Approved by	
		Name				
		Signature				
		Filename				
		Description				
			Prepared by	Checked by	Approved by	
		Name				
		Signature				

Issue Document Verification with Document

✓

Contents

Executive Summary	3
1. Introduction	
2. Monitor Location	
3. Recorded Data	
Appendix A: Calibration Certificates	

Executive Summary

This report summarises the vibration monitoring data recorded at KR - Gait Lab, over one month – from 01/09/2023 to 30/09/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/09/2023 to 30/09/2023 at the KR - Gait Lab.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
4	0	

PPV Vibration Levels




Figure 2: Measured vibration levels for 01/09/2023 to 30/09/2023 at the KR - Gait Lab. The table below summarises the number of Peak Particle Velocity (PPV) limit

exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
2	2	

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the Forecourt development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at KR - Gait Lab during the period of the 01/09/2023 to 30/09/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours
Monday to Friday	7:00am to 6:00pm
Saturday	8:00am to 1:00pm
Sunday	No works
Public Holidays	No works

2. Monitor Location

The location of this monitor is shown below in Figure 3.




Figure 3: KR - Gait Lab vibration monitor location

Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11 geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/09/2023 and 30/09/2023. The recorded data is shown in blue, while the limit of 0.102mm/s (V_{RMS}) is shown in red.




Figure 4: Measured RMSV vibration levels for 01/09/2023 to 30/09/2023 at the KR - Gait Lab.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
4	0	

Figure 5 below shows the peak particle vibration levels (PPV velocity) recorded between 01/09/2023 and 30/09/2023. The recorded data is shown in blue, while the limit of 1.0mm/s (V_{PPV}) is shown in red.





Figure 5: Measured PPV vibration levels for 01/09/2023 to 30/09/2023 at the KR - Gait Lab.

The table below summarises the number of PPV limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
2	2	

Appendix A: Calibration Certificates



Frequency response and linearity characteristics for

GeoSIG Velocity Geophone

VE-11

Serial No. 55908

Constant velocity of 10 mm/sec Peak applied for response (Except at 200.0 Hz where applied level limited to 1.0 mm/s peak) For amplitude linearity applied level varied at 15.92 Hz

12VDC Power Supply Geophone Orientation.: Vertical

12VDC Power Supply		Geophone Orientation.: Vertical		
Frequency		Velocity mm/sec	Indicated Sensitivity mV/mms ⁻¹	Expanded uncertainty
Hz	Radians/sec	Peak	Vertical Sensitivity	U ₉₅ %
3.00	18.85	10.0	110.73	1.00%
4.00	25.13	10.0	110.65	0.90%
6.00	37.70	10.0	107.04	0.90%
10.00	62.83	10.0	101.63	0.90%
15.00	94.25	10.0	99.12	0.90%
15.92	94.25	1.0	N/A	0.90%
15.92	94.25	5.0	93.34	0.90%
15.92	94.25	10.0	93.15	0.90%
15.92	94.25	50.0	93.10	0.90%
15.92	94.25	100	N/A	0.50%
30.00	188.50	10.0	97.57	0.50%
60.00	376.99	10.0	98.58	0.50%
120.00	753.98	10.0	110.55	0.50%
150.00	942.48	10.0	125.20	0.50%
Hz	Radians/sec	Velocity mm/sec Peak	Vertical Sensitivity	U ₉₅ %

Note1:

The laboratory has accreditation under ISO/IEC 17025 from NATA for calibration to ISO 16063-21 at frequencies from 0.5 Hz. Measurements at all frequencies and levels shown in the table above are made using reference equipment traceably calibrated to Australian National Standards.

Note2:

The uncertainties quoted are estimated at a confidence level of 95% and a coverage factor of k=2 applies unless otherwise stated.

Page 2 of 2 End of Certificate



Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - WIMR - BSF Mice Holding Room - Floor - September 2023

CVM/ WIMR/202309

Issue 1 | 13/10/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/WIMR/202309

File reference _

Revision	Date	Filename	Mice Hold	ing Room - Flo	B158 WIMR - BSF oor - Summary of ments (01-09 to 30-
Issue 1	13/10/2023	Description	Issue		
			Prepared by	Checked by	Approved by
		Name	PR	MJW	MJW
		Signature	Raval	Mile	Miss
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			

Issue Document Verification with Document

Contents

Exe	cutive Summary	3
	Introduction	
	Monitor Location	
	Recorded Data	
Арр	endix A: Calibration Certificates	٠.٤

Executive Summary

This report summarises the vibration monitoring data recorded at WIMR - BSF Mice Holding Room - Floor, over one month – from 01/09/2023 to 30/09/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/09/2023 to 30/09/2023 at the WIMR - BSF Mice Holding Room - Floor.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
4	1	

PPV Vibration Levels




Figure 2: Measured vibration levels for 01/09/2023 to 30/09/2023 at the WIMR - BSF Mice Holding Room - Floor.

The table below summarises the number of Peak Particle Velocity (PPV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
7	2	

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the VVMF development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at WIMR - BSF Mice Holding Room - Floor during the period of the 01/09/2023 to 30/09/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours
Monday to Friday	7:00am to 6:00pm
Saturday	8:00am to 1:00pm
Sunday	No works
Public Holidays	No works

2. Monitor Location

The location of this monitor is shown below in Figure 3.




Figure 3: WIMR - BSF Mice Holding Room - Floor vibration monitor location

Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11 geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/09/2023 and 30/09/2023. The recorded data is shown in blue, while the limit of 0.051mm/s (V_{RMS}) is shown in red.




Figure 4: Measured RMSV vibration levels for 01/09/2023 to 30/09/2023 at the WIMR - BSF Mice Holding Room - Floor.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
4	1	

Figure 5 below shows the peak particle vibration levels (PPV velocity) recorded between 01/09/2023 and 30/09/2023. The recorded data is shown in blue, while the limit of 0.5mm/s (V_{PPV}) is shown in red.





Figure 5: Measured PPV vibration levels for 01/09/2023 to 30/09/2023 at the WIMR - BSF Mice Holding Room - Floor.

The table below summarises the number of PPV limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
7	2	

Appendix A: Calibration Certificates



Frequency response and linearity characteristics for

GeoSIG Velocity Geophone

VE-11

Serial No. 55911

Constant velocity of 10 mm/sec Peak applied for response (Except at 200.0 Hz where applied level limited to 1.0 mm/s peak) For amplitude linearity applied level varied at 15.92 Hz
12VDC Power Supply
Geophone Orientation: Vertical

	12VDC Power Supp	ly	Geophone Orientation.: Vertical		
Frequency		Velocity mm/sec	Indicated Sensitivity mV/mms ⁻¹	Expanded uncertainty	
Hz	Radians/sec	Peak	Vertical Sensitivity	U ₉₅ %	
3.00	18.85	10.0	112.66	1.00%	
4.00	25.13	10.0	112.97	0.90%	
6.00	37.70	10.0	108.80	0.90%	
10.00	62.83	10.0	101.91	0.90%	
15.00	94.25	10.0	98.58	0.90%	
15.92	94.25	1.0	N/A	0.90%	
15.92	94.25	5.0	92.57	0.90%	
15.92	94.25	10.0	92.49	0.90%	
15.92	94.25	50.0	92.48	0.90%	
15.92	94.25	100	N/A	0.50%	
30.00	188.50	10.0	95.98	0.50%	
60.00	376.99	10.0	96.13	0.50%	
120.00	753.98	10.0	106.11	0.50%	
150.00	942.48	10.0	116.46	0.50%	
Hz	Radians/sec	Velocity mm/sec Peak	Vertical Sensitivity	U ₉₅ %	

Note1:

The laboratory has accreditation under ISO/IEC 17025 from NATA for calibration to ISO 16063-21 at frequencies from 0.5 Hz. Measurements at all frequencies and levels shown in the table above are made using reference equipment traceably calibrated to Australian National Standards.

Note2: The uncertainties quoted are estimated at a confidence level of 95% and a coverage factor of k=2 applies unless otherwise stated.

> Page 2 of 2 End of Certificate



Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - CASB level 3 Surgical Suite - September 2023

CVM/ CASB/202309

Issue 1 | 13/10/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/CASB/202309

File reference _

Revision	Date	Filename	Surgical Su	Hospital – 103 iite - Summary Measurments (6	
Issue 1	13/10/2023	Description	Issue		
			Prepared by	Checked by	Approved by
		Name	PR	MJW	MJW
		Signature	Raval	Mile	Med
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			

Issue Document Verification with Document

Contents

Exe	cutive Summary	3
	Introduction	
	Monitor Location	
	Recorded Data	
	pendix A: Calibration Certificates	

Executive Summary

This report summarises the vibration monitoring data recorded at CASB level 3 Surgical Suite, over one month – from 01/09/2023 to 30/09/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/09/2023 to 30/09/2023 at the CASB level 3 Surgical Suite.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
24	56	

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the Paediatric Services Building and Multi-storey Car Park development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at CASB level 3 Surgical Suite during the period of the 01/09/2023 to 30/09/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours
Monday to Friday	7:00am to 6:00pm
Saturday	8:00am to 1:00pm
Sunday	No works
Public Holidays	No works

2. Monitor Location

The location of this monitor is shown below in Figure 3.




Figure 3: CASB level 3 Surgical Suite vibration monitor location

Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11 geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/09/2023 and 30/09/2023. The recorded data is shown in blue, while the limit of 0.102mm/s (V_{RMS}) is shown in red.





Figure 4: Measured RMSV vibration levels for 01/09/2023 to 30/09/2023 at the CASB level 3 Surgical Suite.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
24	56	

Appendix A: Calibration Certificates



Frequency response and linearity characteristics for

GeoSIG Velocity Geophone

VE-11

Serial No. 55912

Constant velocity of 10 mm/sec Peak applied for response (Except at 200.0 Hz where applied level limited to 1.0 mm/s peak)
For amplitude linearity applied level varied at 15.92 Hz

12VDC Power Supply

Geophone Orientation: Vertical

12VDC Power Supply			Geophone Orientation.: Vertical		
Frequency		Velocity mm/sec	Indicated Sensitivity mV/mms ⁻¹	Expanded uncertainty	
Hz	Radians/sec	Peak	Vertical Sensitivity	U ₉₅ %	
3.00	18.85	10.0	112.74	1.00%	
4.00	25.13	10.0	113.82	0.90%	
6.00	37.70	10.0	109.59	0.90%	
10.00	62.83	10.0	100.79	0.90%	
15.00	94.25	10.0	96.12	0.90%	
15.92	94.25	1.0	N/A	0.90%	
15.92	94.25	5.0	90.09	0.90%	
15.92	94.25	10.0	89.99	0.90%	
15.92	94.25	50.0	89.89	0.90%	
15.92	94.25	100	N/A	0.50%	
30.00	188.50	10.0	92.45	0.50%	
60.00	376.99	10.0	92.89	0.50%	
120.00	753.98	10.0	100.92	0.50%	
150.00	942.48	10.0	117.80	0.50%	
Hz	Radians/sec	Velocity mm/sec Peak	Vertical Sensitivity	U ₉₅ %	

Note1:

The laboratory has accreditation under ISO/IEC 17025 from NATA for calibration to ISO 16063-21 at frequencies from 0.5 Hz. Measurements at all frequencies and levels shown in the table above are made using reference equipment traceably calibrated to Australian National Standards.

Note2: The uncertainties quoted are estimated at a confidence level of 95% and a coverage factor of k=2 applies unless otherwise stated.

Page 2 of 2 End of Certificate



Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - CMRI Animal Holding Facility - September 2023

CVM/ CMRI/202309

Issue 1 | 13/10/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/CMRI/202309

File reference _

Revision	Date	Filename	Holding Fa	Hospital – 103 cility - Summa Measurments ((
Issue 1	13/10/2023	Description	Issue		
			Prepared by	Checked by	Approved by
		Name	PR	MJW	MJW
		Signature	Raval	Miller	MA
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name	.,,		
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name		<u> </u>	
		Signature			

Issue Document Verification with Document

✓

Contents

Exe	cutive Summary	3
	Introduction	
	Monitor Location	
	Recorded Data	
	endix A: Calibration Certificates	

Executive Summary

This report summarises the vibration monitoring data recorded at CMRI Animal Holding Facility, over one month – from 01/09/2023 to 30/09/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/09/2023 to 30/09/2023 at the CMRI Animal Holding Facility.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
0	0

PPV Vibration Levels




Figure 2: Measured vibration levels for 01/09/2023 to 30/09/2023 at the CMRI Animal Holding Facility.

The table below summarises the number of Peak Particle Velocity (PPV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
0	0	

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the Forecourt development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at CMRI Animal Holding Facility during the period of the 01/09/2023 to 30/09/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours
Monday to Friday	7:00am to 6:00pm
Saturday	8:00am to 1:00pm
Sunday	No works
Public Holidays	No works

2. Monitor Location

The location of this monitor is shown below in Figure 3.



Figure 3: CMRI Animal Holding Facility vibration monitor location

Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11 geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/09/2023 and 30/09/2023. The recorded data is shown in blue, while the limit of 0.051mm/s (V_{RMS}) is shown in red.




Figure 4: Measured RMSV vibration levels for 01/09/2023 to 30/09/2023 at the CMRI Animal Holding Facility.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
0	0	

Figure 5 below shows the peak particle vibration levels (PPV velocity) recorded between 01/09/2023 and 30/09/2023. The recorded data is shown in blue, while the limit of 0.5mm/s (V_{PPV}) is shown in red.





Figure 5: Measured PPV vibration levels for 01/09/2023 to 30/09/2023 at the CMRI Animal Holding Facility.

The table below summarises the number of PPV limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
0	0	

Appendix A: Calibration Certificates



Frequency response and linearity characteristics for

GeoSIG Velocity Geophone

VE-11

Serial No. 55913

Constant velocity of 10 mm/sec Peak applied for response (Except at 200.0 Hz where applied level limited to 1.0 mm/s peak)

For amplitude linearity applied level varied at 15.92 Hz

12VDC Power Supply

Geophone Orientation.: Vertical

12VDC Power Supply			Geophone Orientation.: Vertical		
Frequency		Velocity mm/sec	Indicated Sensitivity mV/mms ⁻¹	Expanded uncertainty	
Hz	Radians/sec	Peak	Vertical Sensitivity	U ₉₅ %	
3.00	18.85	10.0	106.24	1.00%	
4.00	25.13	10.0	105.59	0.90%	
6.00	37.70	10.0	100.69	0.90%	
10.00	62.83	10.0	94.25	0.90%	
15.00	94.25	10.0	91.31	0.90%	
15.92	94.25	1.0	N/A	0.90%	
15.92	94.25	5.0	85.93	0.90%	
15.92	94.25	10.0	85.77	0.90%	
15.92	94.25	50.0	85.76	0.90%	
15.92	94.25	100	N/A	0.50%	
30.00	188.50	10.0	89.27	0.50%	
60.00	376.99	10.0	90.17	0.50%	
120.00	753.98	10.0	100.67	0.50%	
150.00	942.48	10.0	115.82	0.50%	
Hz	Radians/sec	Velocity mm/sec Peak	Vertical Sensitivity	U ₉₅ %	

Note1:

The laboratory has accreditation under ISO/IEC 17025 from NATA for calibration to ISO 16063-21 at frequencies from 0.5 Hz. Measurements at all frequencies and levels shown in the table above are made using reference equipment traceably calibrated to Australian National Standards.

Note2: The uncertainties quoted are estimated at a confidence level of 95% and a coverage factor of k=2 applies unless otherwise stated.

Page 2 of 2 End of Certificate