Health Infrastructure NSW

Westmead PSB and MSCP Construction Noise Monitoring

Noise monitoring report 2023-03-01 to 2023-03-31

AC16

v1 | 18 April 2023

This report takes into account the particular instructions and requirements of our client. It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Arup Pty Ltd ABN 18 000 966 165



Arup Level 10 201 Kent Street PO Box 76 Millers Point Sydney 2000 Australia www.arup.com



Document Verification



			PSB and MSCP Cor	nstruction Noise	Job number
		Monitoring			271985
Document title Document ref			toring report		File reference
		2023-03-01	2023-03-01 to 2023-03-31		v1
		AC16	C16		
Revision	Date	Filename	271985-AC16v1 PSB and MSCP Noise monitoring -Mar 2023.pdf		
v1	18/04/23	Description	Issue		
			Prepared by	Checked by	Approved by
		Name	Cynthia Nguyen	Clemence Terraz	Clemence Terraz
		Signature	Las	The state of the s	The state of the s
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename		-	-
		Description			
				T	1
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name	1 repared by	Checked by	дрргочей бу
		Signature			
	l	I	Issue Docum	nent Verification with I	Document v

Contents

			Page
1	Intro	duction	1
2	Noise logger locations		2
	2.1	Noise Logger relocation	3
3	Noise	Noise Management Levels	
	3.1	Management Level updates	5
4	Noise	monitoring results	6
	4.1	Outages	6
	4.2	Exceedances	6
	4.3	Daily noise monitoring results	7

Appendices

Appendix A

Noise Monitoring Daily Results

1 Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of Health Infrastructure NSW to install noise monitors within the Central Acute Services Building (CASB), Children's Hospital Westmead (CHW) and Kids Research (KR) and Ronald McDonald House (RMH) buildings to monitor construction noise from the Paediatric Service Building (PSB) and Multi Storey Car Park (MSCP) development sites in the Westmead Precinct.

The noise loggers have been setup to send email and SMS notifications to stakeholders when construction Noise Management Levels (NMLs) are exceeded.

This report details noise measurement results from 1 March 2023 to 31 March 2023 inclusive.

2 Noise logger locations

Acoustic Research Labs Ngara noise loggers have been installed in the locations shown in Figure 1 and Figure 2 below.

The noise loggers were calibrated by Acoustic Research Labs (NATA-accredited calibration) in November 2021.




Figure 1: PSB noise monitoring locations.




Figure 2: MSCP noise monitoring locations.

2.1 Noise Logger relocation

The following table provides a record of the noise loggers which have been relocated during the project.

Table 1: Noise logger relocation records

	Original location	Current location	
Logger ID	Location	Date moved	Location
Westmead 2	CHW Level 2 Consult Room 92BW025	14/04/22	CHW Level 2 Parent Kitchen 92BW028

3 Noise Management Levels

The current construction Noise Management Levels for each internal monitoring location are set out in Table 2.

Measurement data taken from 'standard' construction work hours for the project only are assessed against the Noise Management Level criteria, being:

- 7am-6pm Mon-Fri
- 8am-1pm Sat
- No work on Sundays and Public Holidays.

As part of the previous installation works a baseline noise study was conducted to determine appropriate noise management level. Refer to Arup's *Baseline noise measurements* report¹ for details regarding how these Management Levels were nominated.

Table 2: Baseline noise measurement results.

Logger ID	Location	Noise Management Level (upper limit), dB L _{Aeq,15min}
Westmead 1	CHW Ground Floor room 51DM047 – kitchen of the endocrinology conference room (facing PSB site)	60
Westmead 5	CASB Level 3 Operating Theatre Store Room WM11K.03.3264 (facing PSB site)	50
Westmead 6	CASB Level 6 Cleaner's Room WM11K.06.6079 (facing PSB site)	52
Westmead 7	KR Level 3 Radiation Room 33 RF041(facing PSB site)	58
Westmead 2	CHW Level 2 Parent Kitchen 92BW025 (facing MSCP site)	64
Westmead 3	RMH Level 1 Store Room 101 (facing MSCP site)	47

3.1 Management Level updates

The following provides a progressive record of management level updates:

None to-date.

271985-AC16 V1 PSB AND MSCP NOISE MONITORING - MAR 2023

¹ Arup report reference 271985-AC02.

4 Noise monitoring results

4.1 Outages

Noise monitoring outages are shown below. This excludes outages related to logger data collection and calibration.

Table 3: Noise logger outages during monitoring period.

Logger Id	Noise logger location	Outages
Westmead 1	CHW Ground Floor room 51DM047 – kitchen of the endocrinology conference room (facing PSB site)	-
Westmead 5	CASB Level 3 Operating Theatre Store Room WM11K.03.3264 (facing PSB site)	-
Westmead 6	CASB Level 6 Cleaner's Room WM11K.06.6079 (facing PSB site)	22/03/23-22/03/23
Westmead 7	KR Level 3 Radiation Room 33 RF041(facing PSB site)	01/03/23-31/03/231
Westmead 2	CHW Level 2 Parent Kitchen 92BW025 (facing MSCP site)	-
Westmead 3	RMH Level 1 Store Room 101 (facing MSCP site)	-

Note:

4.2 Exceedances

The number of Management Level exceedances recorded at each noise monitoring location during the assessment period are shown below.

Table 4: Recorded Management Level exceedances.

Logger Id	Noise logger location	Noise Management Level exceedance instances
Westmead 1	CHW Ground Floor room 51DM047 – kitchen of the endocrinology conference room (facing PSB site)	28
Westmead 5	CASB Level 3 Operating Theatre Store Room WM11K.03.3264 (facing PSB site)	13
Westmead 6	CASB Level 6 Cleaner's Room WM11K.06.6079 (facing PSB site)	8
Westmead 7	KR Level 3 Radiation Room 33 RF041(facing PSB site)	-
Westmead 2	CHW Level 2 Parent Kitchen 92BW025 (facing MSCP site)	9
Westmead 3	RMH Level 1 Store Room 101 (facing MSCP site)	27

It is the responsibility of Ford Civils (the Head Contractor) to respond to each Noise Management Level exceedance when it occurs and record the outcome of the exceedance investigation (cause of NML exceedance, any noise mitigation measures implemented to address the exceedance, etc.).

¹ Westmead 7 is currently showing signs of malfunction, this issue is currently being investigated.


4.3 Daily noise monitoring results


Daily noise monitoring results are showing for each location in Appendix A.


Appendix A


Noise Monitoring Daily Results


A1 CHW Ground Floor room 51DM047 (Westmead 1)

























A2 CASB Level 3 Operating Theatre Store Room WM11K.03.3264 (Westmead 5)

























A3 CASB Level 6 Cleaner's Room WM11K.06.6079 (Westmead 6)

























A4 KR Level 3 Radiation Room 33 RF041 (Westmead 7)

























A5 CHW Level 2 Parent Kitchen 92BW025 (facing MSCP site) (Westmead 2)
























A6 RMH Level 1 Store Room 101 (Westmead 3)


AC16 | v1 | 18 April 2023 | Arup 271985-AC16 V1 PSB AND MSCP NOISE MONITORING - MAR 2023






















Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - SCHN - 1.5t MRI - March 2023

CVM/ SCHN/202303

Issue 1 | 16/04/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/SCHN/202303

File reference _

Revision	Date	Filename	Westmead Hospital – 103677 SCHN - 1.5t MRI - Summary of Recent Vibration Measurments (01-03 to 31-03).docx		
Issue 1	16/04/2023	Description	Issue		
			Prepared by	Checked by	Approved by
		Name	PR	MJW	MJW
		Signature	Raval	Miss	Mes
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			

Issue Document Verification with Document

Contents

Exec	cutive Summary	3
	Introduction	
	Monitor Location	
	Recorded Data	
	endix A: Calibration Certificates	

Executive Summary

This report summarises the vibration monitoring data recorded at SCHN - 1.5t MRI, over one month – from 01/03/2023 to 31/03/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the SCHN - 1.5t MRI.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
57	8

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the Paediatric Services Building and Multi-storey Car Park development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at SCHN - 1.5t MRI during the period of the 01/03/2023 to 31/03/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours
Monday to Friday	7:00am to 6:00pm
Saturday	8:00am to 1:00pm
Sunday	No works
Public Holidays	No works

2. Monitor Location

The location of this monitor is shown below in Figure 3Figure.



Figure 3: SCHN - 1.5t MRI vibration monitor location

Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11 geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/03/2023 and 31/03/2023. The recorded data is shown in blue, while the limit of 0.102 mm/s (V_{RMS}) is shown in red.




Figure 4: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the SCHN - 1.5t MRI.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
57	8

Appendix A: Calibration Certificates

GeoSIG 🚕

103677_GS_Test_Record_GMSplus.docx

Page 1/2

Test Record GMSplus

Test Record	1 Job		31057		
S/N	103677	Test Procedure	GS_GMSplus_TestProcedure_V01		

Customer	AU_ARUP_ Riddet	Date	01.02.2018
		Tested by	Ross Baradoy

Model	GMSplus	103677	Option 1		
Туре	3Ch		Option 2		
Description	Recorder		Option 3		
Main board	GS_IA18_S-MN.V06.H2	160281	Option 4		
Conn. board	GS_IA18_S-MN.V06.H2	160305	Option 5	301 300 000 000 000 000 000 000 000 000	
Input range	± 10 V DIFF		Option 6		
Sensor 1	VE-11	56865	Ext. Option 1	GXX-3GUE	17738
Sensor 2	0		Ext. Option 2		
Power	15 VDC		Ext. Option 3		
Armdas/Predas	21.12.16		MAC	8C:8E:76:00:C2:01	
Linux	gms-linux-firmware-r121_2	0170321.gsfw	DSP	51.03.05	
			RTC	80.02.03	-

Remarks:

1. Test Equipment

1.1. Test equipment is as per list and ready	⊠ Ok

2. Visual Check

2.1. No defects found during visual check

3. Configuration

3.1. Description	GMSplus GeoSIG Ltd	
3.2. Memory	8 GB	
3.3. Station	GSGMS	
3.4. Location	Australia	
3.5. Sampling rate	200 SPS	
3.6. Units	mm/s	
3.7. LSB value 0.000013250000		
3.8. Pre event 5 s		
3.9. Post event	10 s	
3.10. Trigger level 2 and 3 mm/s		
3.11. Alarms Trigger level	n/a	

4. Sensor input test

4.1. AC input test	⊠ Ok
4.2. DC input test	⊠ Ok
4.3. Noise test	⊠ Ok

GeoSIG
Page 2/2

103677_GS_Test_Record_GMSplus.docx

5.1. Test pulse	⊠ Ok 🔲 n/a
5.2. Event X-Y-Z	⊠ Ok 🔲 n/a
5.3. Tilt	⊠ Ok 🔲 n/a
5.4. Over range	⊠ Ok 🔲 n/a

6. Options testing

5. Real sensor test

6.1. GMS-Wi-Fi	☐ Ok ⊠ n/a
6.2. GMS-GPS	☐ Ok 🖾 n/a
6.3. GXX-3GUM	⊠ Ok □ n/a
6.4. ALC, Config:	☐ Ok 🛛 n/a
6.5. GMS-Interconnection	☐ Ok ⊠ n/a
6.6. Serial modem	☐ Ok 🛛 n/a
5.7. Ethernet modem	☐ Ok n/a
6.8. Sensor junction box	☐ Ok 🗵 n/a

7. Physical inspection

7.1. Housing	⊠ Ok
7.2. Fixation and screws	⊠ Ok
7.3. Cables and connectors	⊠ Ok
7.4. Labels	⊠ Ok
7.5. Cleanness	⊠ Ok

8. Configuration backup

8.1. Instrument configuration (*.xml)	⊠ Ok
8.2. Software configuration (*.gsc)	⊠ Ok
8.3. Test files archived	⊠ Ok

Final Acceptance

All tests were executed according to the test procedure and all results were checked and are according to the specifications.

Tested by Ross Baradoy on 26.02.2018

Approved by Tobias Liesching on 02.03.2018



Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - WIMR - BSF Mice Holding Room - March 2023

CVM/ WIMR/202303

Issue 1 | 16/04/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 $000\,966\,165$

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/WIMR/202303

File reference _

Revision	Date	Filename	Mice Holdi	-	3678 WIMR - BSI mmary of Recent 01-03 to 31-
Issue 1	16/04/2023	Description	Issue		
			Prepared by	Checked by	Approved by
		Name	PR	MJW	MJW
		Signature	Raval	Miles	Mal
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name	Frepared by	Checked by	Approved by
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name	. ,		,
		Signature			

Issue Document Verification with Document

Contents

F	and the Commence of the Commen	_
Exe	cutive Summary	.3
1.	Introduction	.5
2.	Monitor Location	.5
3.	Recorded Data	.6
Δnn	endix A: Calibration Certificates	a
\neg PP	Chaix A. Cambiation CCi tilicates	

Executive Summary

This report summarises the vibration monitoring data recorded at WIMR - BSF Mice Holding Room, over one month – from 01/03/2023 to 31/03/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the WIMR - BSF Mice Holding Room.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
2	0	

PPV Vibration Levels




Figure 2: Measured vibration levels for 01/03/2023 to 31/03/2023 at the WIMR - BSF Mice Holding Room.

The table below summarises the number of Peak Particle Velocity (PPV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
6	0	

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the VVMF Innovation Centre development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at WIMR - BSF Mice Holding Room during the period of the 01/03/2023 to 31/03/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours
Monday to Friday	7:00am to 6:00pm
Saturday	8:00am to 1:00pm
Sunday	No works
Public Holidays	No works

2. Monitor Location

The location of this monitor is shown below in Figure 3Figure.




Figure 3: WIMR - BSF Mice Holding Room Floor vibration monitor location

Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11 geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/03/2023 and 31/03/2023. The recorded data is shown in blue, while the limit of 0.051mm/s (V_{RMS}) is shown in red.




Figure 4: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the WIMR -BSF Mice Holding Room.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours		
2	0		

Figure 5 below shows the peak particle vibration levels (PPV velocity) recorded between 01/03/2023 and 31/03/2023. The recorded data is shown in blue, while the limit of 0.5mm/s (V_{PPV}) is shown in red.




Figure 5: Measured PPV vibration levels for 01/03/2023 to 31/03/2023 at the WIMR -BSF Mice Holding Room.

The table below summarises the number of PPV limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
6	0	

Appendix A: Calibration Certificates

GeoSIG

103677_GS_Test_Record_GMSplus.docx

Test Record GMSplus

Test Record	1 1	Job	31057	
S/N	103677	Test Procedure	GS_GMSplus_TestProcedure_V01	

Customer	AU ARUP Riddet	Date	01.02.2018
		Tested by	Ross Baradoy

Model	GMSplus	103677	Option 1		
Туре	3Ch		Option 2		
Description	Recorder		Option 3		
Main board	GS_IA18_S-MN.V06.H2	160281	Option 4		
Conn. board	GS_IA18_S-MN.V06.H2	160305	Option 5		
Input range	± 10 V DIFF		Option 6		
Sensor 1	VE-11	56865	Ext. Option 1	GXX-3GUE	17738
Sensor 2	0		Ext. Option 2		
Power	15 VDC		Ext. Option 3		
Armdas/Predas	21.12.16		MAC	8C:8E:76:00:C2:01	
Linux	gms-linux-firmware-r121_2	20170321.gsfw	DSP	51.03.05	
			RTC	80.02.03	

Remarks:

1. Test Equipment

1.1. Test equipment is as per list and ready

2. Visual Check

2.1. No defects found during visual check

3. Configuration

3.1. Description	GMSplus GeoSIG Ltd		
3.2. Memory	8 GB		
3.3. Station	GSGMS		
3.4. Location	Australia		
3.5. Sampling rate	200 SPS		
3.6. Units	mm/s		
3.7. LSB value	0.0000132500000mm/s /count		
3.8. Pre event	5 s		
3.9. Post event	10 s		
3.10. Trigger level	2 and 3 mm/s		
3.11. Alarms Trigger level	n/a		

4. Sensor input test

4.1. AC input test	⊠ Ok
4.2. DC input test	⊠ Ok
4.3. Noise test	⊠ Ok

Page 10

GeoSIG √Page 2/2

103677	GS	Test	Record	GMS	plus.docx

5. Real sensor test

5.1. Test pulse	⊠ Ok ☐ n/a
5.2. Event X-Y-Z	⊠ Ok □ n/a
5.3. Tilt	⊠ Ok □ n/a
5.4. Over range	⊠ Ok 🔲 n/a

6. Options testing

6.1. GMS-Wi-Fi	☐ Ok n/a
6.2. GMS-GPS	☐ Ok ⊠ n/a
6.3. GXX-3GUM	⊠ Ok □ n/a
6.4. ALC, Config:	☐ Ok n/a
6.5. GMS-Interconnection	☐ Ok n/a
6.6. Serial modem	☐ Ok 🗵 n/a
6.7. Ethernet modem	☐ Ok n/a
6.8. Sensor junction box	☐ Ok 🗵 n/a

7. Physical inspection

7.1. Housing	⊠ Ok
7.2. Fixation and screws	⊠ Ok
7.3. Cables and connectors	⊠ Ok
7.4. Labels	⊠ Ok
7.5. Cleanness	⊠ Ok

8. Configuration backup

8.1. Instrument configuration (*.xml)	⊠ Ok
8.2. Software configuration (*.gsc)	⊠ Ok
8.3. Test files archived	⊠ Ok

Final Acceptance

All tests were executed according to the test procedure and all results were checked and are according to the specifications.

Tested by

Ross Baradoy

on

26.02.2018

Approved by

Tobias Liesching

V. /-

on

02.03.2018



Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - CMRI Animal Holding Facility - March 2023

CVM/ CMRI/202303

Issue 1 | 16/04/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/CMRI/202303

File reference _

Revision	Date	Filename	Holding Fa	Hospital – 103 cility - Summa Measurments (0	
Issue 1	16/04/2023	Description	Issue		
			Prepared by	Checked by	Approved by
		Name	PR	MJW	MJW
		Signature	Raval	MA	Med
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			

Issue Document Verification with Document

✓

Contents

Exe	cutive Summary	3
	Introduction	
2.	Monitor Location	5
3.	Recorded Data	6
Арр	endix A: Calibration Certificates	9

Executive Summary

This report summarises the vibration monitoring data recorded at CMRI Animal Holding Facility, over one month – from 01/03/2023 to 31/03/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red. The logger was installed in the Animal Holding Facility in CMRI on 10/03/2023 from another location in the Precinct. Therefore, values prior to 10/03/2023 should be disregarded.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the CMRI Animal Holding Facility.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
9	0

PPV Vibration Levels




Figure 2: Measured vibration levels for 01/03/2023 to 31/03/2023 at the CMRI Animal Holding Facility.

The table below summarises the number of Peak Particle Velocity (PPV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
0	9	

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the Paediatric Services Building and Multi-storey Car Park development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at CMRI Animal Holding Facility during the period of the 01/03/2023 to 31/03/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours
Monday to Friday	7:00am to 6:00pm
Saturday	8:00am to 1:00pm
Sunday	No works
Public Holidays	No works

2. Monitor Location

The location of this monitor is shown below in Figure 3Figure.



Figure 3: CMRI Animal Holding Facility vibration monitor location

Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11 geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/03/2023 and 31/03/2023. The recorded data is shown in blue, while the limit of 0.102mm/s (V_{RMS}) is shown in red. The logger was installed in the Animal Holding Facility in CMRI on 10/03/2023 from another location in the Precinct. Therefore, values prior to 10/03/2023 should be disregarded.




Figure 4: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the CMRI Animal Holding Facility.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
9	0	

Figure 5 below shows the peak particle vibration levels (PPV velocity) recorded between 01/03/2023 and 31/03/2023. The recorded data is shown in blue, while the limit of 1.0mm/s (V_{PPV}) is shown in red.





Figure 5: Measured PPV vibration levels for 01/03/2023 to 31/03/2023 at the CMRI Animal Holding Facility.

The table below summarises the number of PPV limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
0	9	

Appendix A: Calibration Certificates



Frequency response and linearity characteristics for

GeoSIG Velocity Geophone

VE-11

Serial No. 55913

Constant velocity of 10 mm/sec Peak applied for response (Except at 200.0 Hz where applied level limited to 1.0 mm/s peak)

For amplitude linearity applied level varied at 15.92 Hz

2VDC Power Supply	Geophone Orientation.:	Vertical
		T

Frequency		Velocity mm/sec	Indicated Sensitivity mV/mms ⁻¹	Expanded uncertainty
Hz	Radians/sec	Peak	Vertical Sensitivity	U ₉₅ %
3.00	18.85	10.0	106.24	1.00%
4.00	25.13	10.0	105.59	0.90%
6.00	37.70	10.0	100.69	0.90%
10.00	62.83	10.0	94.25	0.90%
15.00	94.25	10.0	91.31	0.90%
15.92	94.25	1.0	N/A	0.90%
15.92	94.25	5.0	85.93	0.90%
15.92	94.25	10.0	85.77	0.90%
15.92	94.25	50.0	85.76	0.90%
15.92	94.25	100	N/A	0.50%
30.00	188.50	10.0	89.27	0.50%
60.00	376.99	10.0	90.17	0.50%
120.00	753.98	10.0	100.67	0.50%
150.00	942.48	10.0	115.82	0.50%
Hz	Radians/sec	Velocity mm/sec Peak	Vertical Sensitivity	U ₉₅ %

Note1:

The laboratory has accreditation under ISO/IEC 17025 from NATA for calibration to ISO 16063-21 at frequencies from 0.5 Hz. Measurements at all frequencies and levels shown in the table above are made using reference equipment traceably calibrated to Australian National Standards.

The uncertainties quoted are estimated at a confidence level of 95% and a coverage factor of k=2 applies unless otherwise stated.

> Page 2 of 2 End of Certificate



Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - KR L4 44-4873 - March 2023

CVM/ KRL4/202303

Issue 1 | 19/06/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/KRL4/202303

File reference _

Revision	Date	Filename	Westmead	Westmead Hospital – SVAN958 KR – L4			
			Rm 44-4873 - Summary of Recent Vibrati				
			Measurmer	nts (01-03 to 3)	1-03).docx		
Issue 1	19/06/2023	Description	Issue				
			Prepared by	Checked by	Approved by		
		Name	PR	MJW	MJW		
		Signature	Raval	Miles	Made		
		Filename					
		Description					
			Prepared by	Checked by	Approved by		
		Name					
		Signature					
		Filename					
		Description					
			Drawared I	Charled by	Ammuovad bee		
		Name	Prepared by	Checked by	Approved by		
		Signature					

Issue Document Verification with Document

Contents

Exe	ecutive Summary	3
	Introduction	
	Monitor Location	
	Recorded Data	
Apı	pendix A: Calibration Certificates	Error! Bookmark not defined.

Executive Summary

This report summarises the vibration monitoring data recorded at KR Level 4 in Room 44-4873, over one month – from 01/03/2023 to 31/03/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red. This logger was relocated from another facility on 10/03/2023, and any data (in blue) from before this period should be disregarded.

RMS Acceleration Levels




Figure 1: Measured RMS acceleration vibration levels for 01/03/2023 to 31/03/2023 at the KR L4.

The table below summarises the number of Root-Mean-Square Acceleration limit exceedances recorded during and outside of construction hours at KR L4 Lab.

During Construction Hours	Outside of Construction Hours
3	1

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the Paediatric Services Building and Forecourt development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at KR – L4 Room 44-4873 during the period of the 01/03/2023 to 31/03/2023. Note that Forecourt construction works commenced on 02/03/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours	
Monday to Friday	7:00am to 6:00pm	
Saturday	8:00am to 1:00pm	
Sunday	No works	
Public Holidays	No works	

2. Monitor Location

The location of this monitor is shown below in Figure 2.




Figure 2: KR – L4 vibration monitor location

Monitoring at this location utilises a SVAN 958AG (SN 59827) with a triaxial accelerometer (SA207B).

3. Recorded Data

Figure 3 below shows the vibration levels (RMS acceleration) recorded between 01/03/2023 and 31/03/2023. The recorded data is shown in blue, while the limit of $0.002~\text{m/s}^2$ (VC-A) is shown in red. This logger was relocated from another facility on 10/03/2023, and any data (in blue) from before this period should be disregarded.




Figure 3: Measured RMS acceleration vibration levels for 01/03/2023 to 31/03/2023 at KR - L4.

The table below summarises the number of Root-Mean-Square Acceleration limit exceedances recorded during and outside of construction hours at KR L4 Lab.

During Construction Hours	Outside of Construction Hours
3	1



Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - KR - Gait Lab - March 2023

CVM/ KR/202303

Issue 1 | 16/04/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/KR/202303

File reference _

Revision	Date	Filename	Westmead Hospital – 103156 KR - Gait Lab - Summary of Recent Vibration Measurments (01-03 to 31-03).docx		
Issue 1	16/04/2023	Description	Issue		
			Prepared by	Checked by	Approved by
		Name	PR	MJW	MJW
		Signature	Raval	Mess	Mass
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name	<u> </u>	<u>-</u>	
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			

Issue Document Verification with Document

Contents

Exe	cutive Summary	3
	Introduction	
	Monitor Location	
	Recorded Data	
qqA	endix A: Calibration Certificates	9

Executive Summary

This report summarises the vibration monitoring data recorded at KR - Gait Lab, over one month – from 01/03/2023 to 31/03/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the KR - Gait Lab.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
33	0

PPV Vibration Levels




Figure 2: Measured vibration levels for 01/03/2023 to 31/03/2023 at the KR - Gait Lab.

The table below summarises the number of Peak Particle Velocity (PPV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
30	2

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the Forecourt development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at KR - Gait Lab during the period of the 01/03/2023 to 31/03/2023. Note that Forecourt construction works commenced on 02/03/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours	
Monday to Friday	7:00am to 6:00pm	
Saturday	8:00am to 1:00pm	
Sunday	No works	
Public Holidays	No works	

2. Monitor Location

The location of this monitor is shown below in Figure 3Figure.




Figure 3: KR - Gait Lab vibration monitor location

Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11 geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/03/2023 and 31/03/2023. The recorded data is shown in blue, while the limit of 0.102mm/s (V_{RMS}) is shown in red.




Figure 4: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the KR - Gait Lab.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
33	0

Figure 5 below shows the peak particle vibration levels (PPV velocity) recorded between 01/03/2023 and 31/03/2023. The recorded data is shown in blue, while the limit of 1.0mm/s (V_{PPV}) is shown in red.





Figure 5: Measured PPV vibration levels for 01/03/2023 to 31/03/2023 at the KR - Gait Lab.

The table below summarises the number of PPV limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours	
30	2	

Appendix A: Calibration Certificates



Frequency response and linearity characteristics for

GeoSIG Velocity Geophone

VE-11

Serial No. 55908

Constant velocity of 10 mm/sec Peak applied for response (Except at 200.0 Hz where applied level limited to 1.0 mm/s peak) For amplitude linearity applied level varied at 15.92 Hz

12VDC Power Supply

Geophone Orientation.: Vertical

12 VDC Power Supply			Geophone Orientation.: Vertical		
Frequency		Velocity mm/sec	Indicated Sensitivity mV/mms ⁻¹	Expanded uncertainty	
Hz	Radians/sec	Peak	Vertical Sensitivity	U ₉₅ %	
3.00	18.85	10.0	110.73	1.00%	
4.00	25.13	10.0	110.65	0.90%	
6.00	37.70	10.0	107.04	0.90%	
10.00	62.83	10.0	101.63	0.90%	
15.00	94.25	10.0	99.12	0.90%	
15.92	94.25	1.0	N/A	0.90%	
15.92	94.25	5.0	93.34	0.90%	
15.92	94.25	10.0	93.15	0.90%	
15.92	94.25	50.0	93.10	0.90%	
15.92	94.25	100	N/A	0.50%	
30.00	188.50	10.0	97.57	0.50%	
60.00	376.99	10.0	98.58	0.50%	
120.00	753.98	10.0	110.55	0.50%	
150.00	942.48	10.0	125.20	0.50%	
Hz	Radians/sec	Velocity mm/sec Peak	Vertical Sensitivity	U ₉₅ %	

Note1:

The laboratory has accreditation under ISO/IEC 17025 from NATA for calibration to ISO 16063-21 at frequencies from 0.5 Hz. Measurements at all frequencies and levels shown in the table above are made using reference equipment traceably calibrated to Australian National Standards.

Note2: The uncertainties quoted are estimated at a confidence level of 95% and a coverage factor of k=2 applies unless otherwise stated.

> Page 2 of 2 End of Certificate



Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - SCHN - L1 Endocrinology Lab - March 2023

CVM/ SCHN/202303

Issue 1 | 16/04/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/SCHN/202303

File reference _

Revision	Date	Filename	Endocrinol	-	1157 SCHN - L1 mary of Recent 01-03 to 31-
Issue 1	16/04/2023	Description	Issue		
			Prepared by	Checked by	Approved by
		Name	PR	MJW	MJW
		Signature	Raval	Mille	Mass
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			

Issue Document Verification with Document

✓

Contents

Exe	cutive Summary	3
	Introduction	
	Monitor Location	
	Recorded Data	
App	endix A: Calibration Certificates	6

Executive Summary

This report summarises the vibration monitoring data recorded at SCHN - L1 Endocrinology Lab, over one month – from 01/03/2023 to 31/03/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the SCHN - L1 Endocrinology Lab.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
0	4

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the Paediatric Services Building and Multi-storey Car Park development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at SCHN - L1 Endocrinology Lab during the period of the 01/03/2023 to 31/03/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours
Monday to Friday	7:00am to 6:00pm
Saturday	8:00am to 1:00pm
Sunday	No works
Public Holidays	No works

2. Monitor Location

The location of this monitor is shown below in Figure 3Figure.



Figure 3: SCHN - L1 Endocrinology Lab vibration monitor location shown in orange Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11

geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/03/2023 and 31/03/2023. The recorded data is shown in blue, while the limit of 0.102mm/s (V_{RMS}) is shown in red.





Figure 4: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the SCHN - L1 Endocrinology Lab.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
0	4

Appendix A: Calibration Certificates



Frequency response and linearity characteristics for

GeoSIG Velocity Geophone

VE-11

Serial No. 55910

Constant velocity of 10 mm/sec Peak applied for response (Except at 200.0 Hz where applied level limited to 1.0 mm/s peak)
For amplitude linearity applied level varied at 15.92 Hz

12VDC Power Supply

Geophone Orientation.: Vertical

Frequency		Velocity mm/sec	Indicated Sensitivity mV/mms ⁻¹	Expanded uncertainty	
Hz	Radians/sec	Peak	Vertical Sensitivity	U ₉₅ %	
3.00	18.85	10.0	109.76	1.00%	
4.00	25.13	10.0	111.50	0.90%	
6.00	37.70	10.0	108.98	0.90%	
10.00	62.83	10.0	103.80	0.90%	
15.00	94.25	10.0	101.12	0.90%	
15.92	94.25	1.0	N/A	0.90%	
15.92	94.25	5.0	95.09	0.90%	
15.92	94.25	10.0	94.96	0.90%	
15.92	94.25	50.0	94.83	0.90%	
15.92	94.25	100	N/A	0.50%	
30.00	188.50	10.0	99.03	0.50%	
60.00	376.99	10.0	100.56	0.50%	
120.00	753.98	10.0	113.91	0.50%	
150.00	942.48	10.0	119.09	0.50%	
Hz	Radians/sec	Velocity mm/sec Peak	Vertical Sensitivity	U ₉₅ %	

Note1:

The laboratory has accreditation under ISO/IEC 17025 from NATA for calibration to ISO 16063-21 at frequencies from 0.5 Hz. Measurements at all frequencies and levels shown in the table above are made using reference equipment traceably calibrated to Australian National Standards.

Note2: The uncertainties quoted are estimated at a confidence level of 95% and a coverage factor of k=2 applies unless otherwise stated.

Page 2 of 2 End of Certificate



Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring – CASB EDU March 2023

CVM/ CASB/202303

Issue 1 | 16/04/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

Document ref CVM/CASB/202303

File reference _

Revision	Date	Filename	Westmead Hospital – 103158 CAS Summary of Recent Vibration Meas (01-03 to 31-03).docx			
Issue 1	16/04/2023	Description	Issue			
			Prepared by	Checked by	Approved by	
		Name	PR	MJW	MJW	
		Signature	Rain	Made	Mass	
		Filename				
		Description				
			Prepared by	Checked by	Approved by	
		Name	<u> </u>	<u> </u>		
		Signature				
		Filename				
		Description				
			Prepared by	Checked by	Approved by	
		Name	<u> </u>	-		
		Signature				

Issue Document Verification with Document

Contents

Exe	cutive Summary	3
	Introduction	
	Monitor Location	
	Recorded Data	
	endix A: Calibration Certificates	

Executive Summary

This report summarises the vibration monitoring data recorded at CASB EDU, over one month – from 01/03/2023 to 31/03/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the CASB EDU.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
7	3

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the VVMF development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at CASB EDU during the period of the 01/03/2023 to 31/03/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours
Monday to Friday	7:00am to 6:00pm
Saturday	8:00am to 1:00pm
Sunday	No works
Public Holidays	No works

2. Monitor Location

The location of this monitor is shown below in Figure 3Figure.




Figure 3: CASB EDU vibration monitor location

Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11 geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/03/2023 and 31/03/2023. The recorded data is shown in blue, while the limit of 0.051mm/s (V_{RMS}) is shown in red.





Figure 4: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the CASB EDU.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
7	3

Appendix A: Calibration Certificates



Frequency response and linearity characteristics for

GeoSIG Velocity Geophone

VE-11

Serial No. 55911

Constant velocity of 10 mm/sec Peak applied for response (Except at 200.0 Hz where applied level limited to 1.0 mm/s peak) For amplitude linearity applied level varied at 15.92 Hz

12VDC Power Supply			Geophone Orientation.: Vertical		
Frequency		Frequency Velocity mm/sec		Expanded uncertainty	
Hz	Radians/sec	Peak	Vertical Sensitivity	U ₉₅ %	
3.00	18.85	10.0	112.66	1.00%	
4.00	25.13	10.0	112.97	0.90%	
6.00	37.70	10.0	108.80	0.90%	
10.00	62.83	10.0	101.91	0.90%	
15.00	94.25	10.0	98.58	0.90%	
15.92	94.25	1.0	N/A	0.90%	
15.92	94.25	5.0	92.57	0.90%	
15.92	94.25	10.0	92.49	0.90%	
15.92	94.25	50.0	92.48	0.90%	
15.92	94.25	100	N/A	0.50%	
30.00	188.50	10.0	95.98	0.50%	
60.00	376.99	10.0	96.13	0.50%	
120.00	753.98	10.0	106.11	0.50%	
150.00	942.48	10.0	116.46	0.50%	
Hz	Radians/sec	Velocity mm/sec Peak	Vertical Sensitivity	U ₉₅ %	

Note1:

The laboratory has accreditation under ISO/IEC 17025 from NATA for calibration to ISO 16063-21 at frequencies from 0.5 Hz. Measurements at all frequencies and levels shown in the table above are made using reference equipment traceably calibrated to Australian National Standards.

Note2: The uncertainties quoted are estimated at a confidence level of 95% and a coverage factor of k=2 applies unless otherwise stated.

> Page 2 of 2 End of Certificate



Health Infrastructure

Children's Hospital Westmead

Vibration Monitoring - CASB level 3 Surgical Suite - March 2023

CVM/ CASB/202303

Issue 1 | 16/04/2023

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 271985

Arup Pty Ltd ABN 18 000 966 165

Arup Pty Ltd Level 5 151 Clarence Street Sydney NSW 2000 Australia www.arup.com



Document Verification

Project title Children's Hospital Westmead

Document title Monthly Vibration Monitoring Report

Job number 271985

File reference _

Revision	Date	Filename	Surgical Su	Hospital – 103 nite - Summary Measurments (0	
Issue 1	16/04/2023	Description	Issue		
			Prepared by	Checked by	Approved by
		Name	PR	MJW	MJW
		Signature	Raval	Mila	Miss
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			

Issue Document Verification with Document

Contents

Exe	cutive Summary	3
	Introduction	
	Monitor Location	
	Recorded Data	
	endix A: Calibration Certificates	

Executive Summary

This report summarises the vibration monitoring data recorded at CASB level 3 Surgical Suite, over one month – from 01/03/2023 to 31/03/2023. Graphs in this report show the recorded data in blue, and exceedance trigger levels in red.

RMSV Vibration Levels




Figure 1: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the CASB level 3 Surgical Suite.

The table below summarises the number of Root-Mean-Square Velocity (RMSV) limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
30	59

1. Introduction

Arup has been commissioned by PricewaterhouseCoopers (PwC) on behalf of NSW Health Infrastructure to monitor vibration levels in facilities adjacent to the Paediatric Services Building and Multi-storey Car Park development sites to ensure facility operations are not excessively impacted by the construction works. This report summarises the vibration monitoring data recorded at CASB level 3 Surgical Suite during the period of the 01/03/2023 to 31/03/2023.

For the purposes of reporting, construction works are considered to be occurring at the following times:

Day	Construction Hours
Monday to Friday	7:00am to 6:00pm
Saturday	8:00am to 1:00pm
Sunday	No works
Public Holidays	No works

2. Monitor Location

The location of this monitor is shown below in Figure 3Figure.




Figure 3: CASB level 3 Surgical Suite vibration monitor location

Monitoring at this location utilises a GeoSIG GMSplus with a GeoSIG VE-11 geophone. The calibration certificate for the geophone is included in Appendix A.

3. Recorded Data

Figure 4 below shows the vibration levels (RMS velocity) recorded between 01/03/2023 and 31/03/2023. The recorded data is shown in blue, while the limit of 0.102mm/s (V_{RMS}) is shown in red.





Figure 4: Measured RMSV vibration levels for 01/03/2023 to 31/03/2023 at the CASB level 3 Surgical Suite.

The table below summarises the number of RMS Velocity limit exceedances recorded during and outside of construction hours.

During Construction Hours	Outside of Construction Hours
30	59

Appendix A: Calibration Certificates



Frequency response and linearity characteristics for

GeoSIG Velocity Geophone

VE-11

Serial No. 55912

Constant velocity of 10 mm/sec Peak applied for response (Except at 200.0 Hz where applied level limited to 1.0 mm/s peak) For amplitude linearity applied level varied at 15.92 Hz

12VDC Power Supply

Geophone Orientation.: Vertical

Frequency		Frequency Velocity mm/sec		Expanded uncertainty
Hz	Radians/sec	Peak	Vertical Sensitivity	U ₉₅ %
3.00	18.85	10.0	112.74	1.00%
4.00	25.13	10.0	113.82	0.90%
6.00	37.70	10.0	109.59	0.90%
10.00	62.83	10.0	100.79	0.90%
15.00	94.25	10.0	96.12	0.90%
15.92	94.25	1.0	N/A	0.90%
15.92	94.25	5.0	90.09	0.90%
15.92	94.25	10.0	89.99	0.90%
15.92	94.25	50.0	89.89	0.90%
15.92	94.25	100	N/A	0.50%
30.00	188.50	10.0	92.45	0.50%
60.00	376.99	10.0	92.89	0.50%
120.00	753.98	10.0	100.92	0.50%
150.00	942.48	10.0	117.80	0.50%
Hz	Radians/sec	Velocity mm/sec Peak	Vertical Sensitivity	U ₉₅ %

Note1:

The laboratory has accreditation under ISO/IEC 17025 from NATA for calibration to ISO 16063-21 at frequencies from 0.5 Hz. Measurements at all frequencies and levels shown in the table above are made using reference equipment traceably calibrated to Australian National Standards.

Note2: The uncertainties quoted are estimated at a confidence level of 95% and a coverage factor of k=2 applies unless otherwise stated.

Page 2 of 2 End of Certificate