### CH1435-D240001



Chris Chau Kane Constructions Pty Ltd 2 John Street, Waterloo NSW 2017

cchau@kane.com.au

### Re: PM10 and PM2.5 Monitoring December 2023 - Westmead Hospital

Compliance Health & Environmental Consulting (CHEC) were engaged by Kane Constructions Pty Ltd to undertake PM10 and PM2.5 dust monitoring during construction works at Westmead Hospital, Westmead.

Construction is being undertaken adjacent to the children's hospital and monitoring was necessary to ensure control measures were adequate to minimise dust generation.

Criteria and monitoring methods have been adopted from the National Environment Protection (Ambient Air Quality) Measure, 2021. The criteria are presented below:

### Table 1 – 24hr and Annual Average Criteria for PM2.5 and PM10 Dust (µg/m<sup>3</sup>)

	PM 2.5	PM10
24hr Average	25	50
Annual Average	8	25

Monitoring for the Site commenced on the 4<sup>th</sup> April 2023 when an Airmet DX-2 monitoring unit was installed adjacent to the air conditioning intake for the hospital, as shown on **Figure 1** – Monitoring Location. This monitor was Sited in accordance with AS/NZS 3580.1.1:2016, as required by NEPM, 2021.

During the month of December, the 24hr average criteria was not exceeded for PM10 or PM2.5. PM10 24hr average concentrations were recorded well below the criteria of 50µg/m<sup>3</sup> with a maximum concentration of 24.5ug/m<sup>3</sup>. Likewise, PM2.5 24hr average concentrations were measured at a maximum of 19ug/m<sup>3</sup>, which is less than the criteria of 25ug/m<sup>3</sup>.

The monitoring data for the month of December 2023 is considered compliant with relevant criteria. Refer to **Figure 2** – PM10 December Monitoring Data and **Figure 3** – PM2.5 December Monitoring Data.

Regards,

Jayden Gross Environmental Consultant Compliance Health & Environmental Consulting Pty Ltd



Figure 1 – Site Layout



Monitoring Location



Construction Works Area





Date

Revision


01/05/2023

Rev. 1




# Figure 2 - PM10 December Monitoring Data

PM10 Monitoring Data-December 2023





# Figure 3 – PM2.5 December Monitoring Data



PM2.5 Monitoring Data-December 2023



# Attachment 1 - PM10 and PM2.5 Daily 24hr Averages

Date	Sample No.	Location of Sample	<u>Time on</u>	Time off	PM 10 24H AVG (ug/m3)	PM 2.5 24H AVG (ug/m3)
1/12/2023	1	Plant Room	12:00:00 AM	11:59:59 PM	4.4	2.2
2/12/2023	2	Plant Room	12:00:00 AM	11:59:59 PM	4.4	2.5
3/12/2023	3	Plant Room	12:00:00 AM	11:59:59 PM	4.3	2.5
4/12/2023	4	Plant Room	12:00:00 AM	11:59:59 PM	3.4	1.7
5/12/2023	5	Plant Room	12:00:00 AM	11:59:59 PM	3.8	2.2
6/12/2023	6	Plant Room	12:00:00 AM	11:59:59 PM	11.3	5.3
7/12/2023	7	Plant Room	12:00:00 AM	11:59:59 PM	13.3	6.8
8/12/2023	8	Plant Room	12:00:00 AM	11:59:59 PM	11.1	5.4
9/12/2023	9	Plant Room	12:00:00 AM	11:59:59 PM	9.8	6.0
10/12/2023	10	Plant Room	12:00:00 AM	11:59:59 PM	5.8	3.8
11/12/2023	11	Plant Room	12:00:00 AM	11:59:59 PM	10.7	5.5
12/12/2023	12	Plant Room	12:00:00 AM	11:59:59 PM	8.9	3.7
13/12/2023	13	Plant Room	12:00:00 AM	11:59:59 PM	8.8	4.2
14/12/2023	14	Plant Room	12:00:00 AM	11:59:59 PM	6.9	4.0
15/12/2023	15	Plant Room	12:00:00 AM	11:59:59 PM	10.8	4.4
16/12/2023	16	Plant Room	12:00:00 AM	11:59:59 PM	8.1	3.9
17/12/2023	17	Plant Room	12:00:00 AM	11:59:59 PM	9.0	3.9
18/12/2023	18	Plant Room	12:00:00 AM	11:59:59 PM	14.0	7.7
19/12/2023	19	Plant Room	12:00:00 AM	11:59:59 PM	24.2	19.3
20/12/2023	20	Plant Room	12:00:00 AM	11:59:59 PM	3.3	2.2
21/12/2023	21	Plant Room	12:00:00 AM	11:59:59 PM	7.4	3.6
22/12/2023	22	Plant Room	12:00:00 AM	11:59:59 PM	8.5	3.7
23/12/2023	23	Plant Room	12:00:00 AM	11:59:59 PM	4.6	2.3
24/12/2023	24	Plant Room	12:00:00 AM	11:59:59 PM	4.6	2.5
25/12/2023	25	Plant Room	12:00:00 AM	11:59:59 PM	4.5	2.5
26/12/2023	26	Plant Room	12:00:00 AM	11:59:59 PM	8.8	4.3
27/12/2023	27	Plant Room	12:00:00 AM	11:59:59 PM	6.7	3.5
28/12/2023	28	Plant Room	12:00:00 AM	11:59:59 PM	3.5	2.0
29/12/2023	29	Plant Room	12:00:00 AM	11:59:59 PM	4.7	2.7
30/12/2023	30	Plant Room	12:00:00 AM	11:59:59 PM	3.7	2.1
31/12/2023	31	Plant Room	12:00:00 AM	11:59:59 PM	11.9	6.1